

EXHIBIT C: WORK DESIGN SCHEDULE

Activity ID	Activity Name	Start	Finish	Original Duration	2020							2021							2022							2023							2024											
					Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct
SH 6 DELEON TXDOT		03-Aug-20	22-Mar-23	688																																								
MOBILIZATION/STARTUP		03-Aug-20	20-Jan-21	123																																								
A1000	MOBILIZATION	03-Aug-20	18-Aug-20	12																																								
A1005	UTILITY WATER AND WASTEWATER RELOCATION	19-Aug-20	22-Dec-20	90																																								
A1010	STAKE CENTERLINE	19-Aug-20	21-Aug-20	3																																								
A1020	SLOPE, REFERENCE, AND STAKE CLEARING	19-Aug-20	01-Sep-20	10																																								
A1030	STAKE DRAINAGE STRUCTURES/ DEVICES	19-Aug-20	19-Aug-20	1																																								
A1040	SWPPP INSTALL	19-Aug-20	19-Aug-20	1																																								
A1050	CLEARING/ GRUBBING/ CULVERT PREP	19-Aug-20	19-Aug-20	1																																								
A1060	PAVEMENT CUT (1)	20-Aug-20	21-Aug-20	2																																								
A1070	INSTALL DRAINAGE PRECAST BOX STA 64+28.81	24-Aug-20	27-Aug-20	4																																								
A1080	PAVEMENT RESTORE (1)	28-Aug-20	31-Aug-20	2																																								
A1090	PAVEMENT CUT (2)	01-Sep-20	01-Sep-20	1																																								
A1100	INSTALL DRAINAGE PRECAST BOX STA 67+45.00	23-Dec-20	23-Dec-20	1																																								
A1110	PAVEMENT RESTORE (2)	24-Dec-20	24-Dec-20	1																																								
A1120	PAVEMENT CUT (3)	25-Dec-20	25-Dec-20	1																																								
A1130	INSTALL DRAINAGE PRECAST BOX STA 80+07.45	28-Dec-20	28-Dec-20	1																																								
A1140	PAVEMENT RESTORE (3)	29-Dec-20	29-Dec-20	1																																								
A1150	PAVEMENT CUT (4)	30-Dec-20	30-Dec-20	1																																								
A1160	INSTALL DRAINAGE PRECAST BOX STA 97+25.48	31-Dec-20	31-Dec-20	1																																								
A1170	PAVEMENT RESTORE (4)	01-Jan-21	01-Jan-21	1																																								
A1180	PAVEMENT CUT (5)	04-Jan-21	04-Jan-21	1																																								
A1190	INSTALL DRAINAGE PRECAST BOX STA 114+07.20	05-Jan-21	05-Jan-21	1																																								
A1200	PAVEMENT RESTORE (5)	06-Jan-21	06-Jan-21	1																																								
A1210	INSTALL DETOUR PAVING	07-Jan-21	20-Jan-21	10																																								
PHASE 1: STAGE 1		21-Jan-21	06-Sep-21	163																																								
P1000	PH1.1: TCP SETUP (STA 29+00 - 32+00)	21-Jan-21	27-Jan-21	5																																								
P1010	PH1.1: PAVEMENT REMOVAL	28-Jan-21	02-Feb-21	4																																								
P1040	PH1.1: EXCAVATION	03-Feb-21	04-Feb-21	2																																								
P1060	PH1.1: EMBANKMENT	05-Feb-21	08-Feb-21	2																																								
P1070	PH1.1: FINISH SUBGRADE	09-Feb-21	12-Feb-21	4																																								
P1090	PH1.1: ASPHALT PAVING TYP B COURSE 1	15-Feb-21	16-Feb-21	2																																								
P1100	PH1.1: CURB & GUTTER	17-Feb-21	18-Feb-21	2																																								
P1110	PH1.1: ASPHALT PAVING TYP B COURSE 2	19-Feb-21	22-Feb-21	2																																								
P1120	PH1.1: ASPHALT PAVING TYP C SURFACE	01-Mar-21	02-Mar-21	2																																								
P1130	PH1.1: DRIVEWAY INSTALLATION	19-Feb-21	24-Feb-21	4																																								
P1170	PH1.1: SIDEWALK	19-Feb-21	24-Feb-21	4																																								
P1180	PH1.1: BLOCK SODDING	01-Mar-21	02-Mar-21	2																																								
PHASE 1: STAGE 2		03-Mar-21	06-Sep-21	134																																								
P1200	PH1.2: TCP SETUP (STA 25+00 - 29+00 & 32+00 - 71+48)	03-Mar-21	09-Mar-21	5																																								
P1210	PH1.2: PAVEMENT REMOVAL	10-Mar-21	23-Mar-21	10																																								
P1220	PH1.2: DRIVEWAY REMOVAL	24-Mar-21	31-Mar-21	6																																								
P1230	PH1.2: EXCAVATION	01-Apr-21	05-Apr-21	3																																								
P1240	PH1.2: DRAINAGE INSTALLATION	06-Apr-21	21-May-21	34																																								
P1250	PH1.2: EMBANKMENT	24-May-21	24-May-21	1																																								
P1260	PH1.2: FINISH SUBGRADE	25-May-21	31-May-21	5																																								



■ Remaining Level of Effort ▬ Remaining Work
▬ Actual Level of Effort ▬ Critical Remaining Work
■ Actual Work ◆ Milestone

SH 6 DeLeon Project
CSJ: 0257-05-045



