

IH 40, ETC.

County: WHEELER, ETC.

0275-12-074, ETC.

Project: BR 2019 (644), ETC.

MAY
2019

MAY
2020

= # Days / Cell

Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Pred Task	% Comp	Pred Task	% Comp	Start Day	Finish Day	2											
													May (17)	Jun (17)	Jul (17)	Aug (17)	Sep (17)	Oct (17)	Nov (17)	Dec (17)	Jan (17)	Feb (17)	Mar (17)	Apr (17)
TCP (INITIAL SETUP)	1	LS	0.2	5	0	100					1	5	[Gantt bars for May 2019]											
Removing Conc (RipRap)	1,140	SY	150	8	1	100					6	13	[Gantt bars for May 2019]											
CL C CONC (VEH DEFL WALL)	293	CY	20	15	2	100					14	28	[Gantt bars for May 2019]											
SILICONE RESIN PAINT FINISH	8,970	SF	1000	9	3	100					29	37	[Gantt bars for May 2019]											
CONC STR REPAIR (DECK RE	1,634	SF	150	11	4	100					38	48	[Gantt bars for May 2019]											
CONC STR REPAIR (CLEAN&E	344	SF	25	14	5	100					49	62	[Gantt bars for May 2019]											
CONC STR REPAIR (VERT&OH	1,818	SF	200	10	6	100					63	72	[Gantt bars for May 2019]											
MULTI-LAYER POLYMER OVE	4,801	SY	500	10	7	100					73	82	[Gantt bars for May 2019]											
RETROFIT RAIL (TY T221)(HPC	1,708	LF	40	43	8	100					83	125	[Gantt bars for May 2019]											
SHOT BLASTING	4,801	SY	350	14	9	100					126	139	[Gantt bars for May 2019]											
MTL W-BEAM GD FEN (STEEL	4,300	LF	300	15	10	100					140	154	[Gantt bars for May 2019]											
BRIDGE JOINT REPAIR (FULL	1,402	LF	100	15	11	100					155	169	[Gantt bars for May 2019]											
CARBON FIBER REINF POLYM	3,532	SF	300	12	12	100					170	181	[Gantt bars for May 2019]											
EMBEDDED GALVANIC ANOD	1,984	EA	200	10	13	100					182	191	[Gantt bars for May 2019]											
TCP (PROJECT RELOCATION)	1	LS	0.075	14	14	100					192	205	[Gantt bars for May 2019]											
TCP (REMOVAL & FINAL CLEA	1	LS	0.4	3	15	100					206	208	[Gantt bars for May 2019]											

CHARLES B. STEED, P.E.

DATE

MATTHEW HERBSTTRITT, P.E.

DATE