

| Activity ID | Activity Name | Original Duration | Start | Finish | Qty | UNIT | PRODUCTION RATE | Predecessors | 2021 | | | | | | | | | | | | 2022 | | | |
|---|--|-------------------|------------|-----------|--------|------|-----------------|---------------|---|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-------|-----|
| | | | | | | | | | Qtr 1 | | | Qtr 2 | | | Qtr 3 | | | Qtr 4 | | | Qtr 1 | | Qtr 2 | |
| | | | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar |
| US-181 Portland TX Segment 2 | | | | | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| Milestones | | | | | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| Project Wide Milestones | | | | | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1000 | NTP | 0 | 04-Jan-21* | | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1010 | Phase 1 Complete | 0 | | 09-Aug-21 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1020 | Phase 2 Complete | 0 | | 13-Jan-22 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1030 | Phase 3 Complete | 0 | | 11-Mar-22 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1040 | Phase 4 Complete | 0 | | 11-May-22 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1050 | Project Complete | 0 | | 11-May-22 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| MLST.1060 | Project Duration (TXDOT 8.3.1.4 - Standardwork 16.35 months 17days/mo) | 278 | 04-Jan-21 | 11-May-22 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| Phase-1 | | | | | | | | | 09-Aug-21, Phase-1 | | | | | | | | | | | | | | | |
| Phase-1 Step-1 | | | | | | | | | 15-Feb-21, Phase-1 Step-1 | | | | | | | | | | | | | | | |
| P1S1.1000 | Place Advanced Warning Signs | 2 | 04-Jan-21 | 06-Jan-21 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1010 | Install SW3P Measures | 2 | 04-Jan-21 | 06-Jan-21 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1020 | Implement TCP | 1 | 07-Jan-21 | 07-Jan-21 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1030 | Prep ROW | 8 | 04-Jan-21 | 19-Jan-21 | | | | | 11-May-22 | | | | | | | | | | | | | | | |
| US 181 SBML Temporary Pavement (Sta. 695+90 to Sta.707+12) | | | | | | | | | 01-Feb-21, US 181 SBML Temporary Pavement (Sta. 695+90 to Sta.707+12) | | | | | | | | | | | | | | | |
| P1S1.1040 | Place Temporary Pavement | 3 | 08-Jan-21 | 14-Jan-21 | 1200 | | | | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1050 | Plane Asph Conc Pavement (2") | 12 | 08-Jan-21 | 01-Feb-21 | 113336 | SY | 10000.00 | | 11-May-22 | | | | | | | | | | | | | | | |
| Buddy Ganem South to North Turnaround | | | | | | | | | 15-Feb-21, Buddy Ganem South to North Turnaround | | | | | | | | | | | | | | | |
| P1S1.1060 | Excavation & Embankment | 1 | 21-Jan-21 | 21-Jan-21 | 1713 | CY | 2000.00 | P1S1.1030 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1070 | Lime Treatment (8") | 1 | 22-Jan-21 | 22-Jan-21 | 1958 | SY | 2000.00 | P1S1.1060 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1080 | Lime Treatment Cure | 7 | 23-Jan-21 | 29-Jan-21 | | | | P1S1.1070 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1090 | Flex Base 12" | 1 | 01-Feb-21 | 01-Feb-21 | 653 | | 750.00 | P1S1.1080 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1100 | Flex Base Cure | 3 | 02-Feb-21 | 04-Feb-21 | | | | P1S1.1090 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1110 | Curb & Gutter | 2 | 05-Feb-21 | 09-Feb-21 | 1275 | LF | 1000.00 | P1S1.1100 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1120 | Prime Coat | 1 | 11-Feb-21 | 11-Feb-21 | | | | P1S1.1110 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1130 | One Course Surface Treatment | 1 | 12-Feb-21 | 12-Feb-21 | 1958 | | 36000.00 | P1S1.1120 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S1.1140 | 5" HMA Pavement | 1 | 15-Feb-21 | 15-Feb-21 | 538 | TON | 750.00 | P1S1.1130 | 11-May-22 | | | | | | | | | | | | | | | |
| Phase-1 Step-2 | | | | | | | | | 09-Aug-21, Phase-1 Step-2 | | | | | | | | | | | | | | | |
| P1S2.1000 | Install SW3P Measures | 1 | 03-Feb-21 | 03-Feb-21 | | | | P1S1.1050 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1010 | Implement TCP | 2 | 03-Feb-21 | 05-Feb-21 | | | | P1S2.1000 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1020 | Remove Concrete CTB | 10 | 09-Feb-21 | 26-Feb-21 | 910 | LF | 100.00 | P1S2.1010 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1030 | Retrofit Rail (TY SSTR) | 13 | 01-Mar-21 | 24-Mar-21 | 610 | LF | 50.00 | P1S2.1020 | 11-May-22 | | | | | | | | | | | | | | | |
| US 181 Mainlane Widening (Sta. 678+00 to Sta.723+50) | | | | | | | | | 19-Jul-21, US 181 Mainlane Widening (Sta. 678+00 to Sta.723+50) | | | | | | | | | | | | | | | |
| P1S2.1040 | INLET (COMPL) (PSL) (SFG) (3FTX5FT-3FTX5FT) | 4 | 09-Feb-21 | 15-Feb-21 | 7 | EA | 2.00 | P1S2.1050 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1050 | Excavation/Embankment | 14 | 09-Feb-21 | 05-Mar-21 | 27073 | CY | 2000.00 | P1S2.1010 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1060 | RC PIPE (CL III) (18 IN) | 4 | 01-Mar-21 | 05-Mar-21 | 709 | LF | 200.00 | P1S2.1050 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1070 | RC PIPE (CL III) (18 IN) | 5 | 08-Mar-21 | 16-Mar-21 | 900 | LF | 200.00 | P1S2.1060 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1080 | Lime Treatment (8") | 13 | 08-Mar-21 | 31-Mar-21 | 24385 | SY | 2000.00 | P1S2.1050, P1 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1090 | Lime Treatment Cure | 7 | 01-Apr-21 | 07-Apr-21 | | | | P1S2.1080 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1100 | Flex Base (12") | 11 | 09-Apr-21 | 27-Apr-21 | 8129 | CY | 750.00 | P1S2.1090 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1110 | Flex Base Cure | 3 | 28-Apr-21 | 30-Apr-21 | | | | P1S2.1100 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1120 | Prime Coat | 1 | 15-Jun-21 | 15-Jun-21 | 2450 | | | P1S2.1160 | 11-May-22 | | | | | | | | | | | | | | | |
| P1S2.1130 | 1-Course Surface Treatment | 1 | 17-Jun-21 | 17-Jun-21 | 24386 | SY | 36000.00 | P1S2.1120 | 11-May-22 | | | | | | | | | | | | | | | |

█ Remaining Level of Effort █ Remaining Work ▶ Summary
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

Page 1 of 6 Mellow/Cure: 7-days Lime Treat
 TXDOT Standard Workweek w/ Holidays
 Schedule is based on contractor utilizing two earthwork crews working simultaneously throughout the project



