

Activity ID	Activity Name	Original Duration	Start	Finish	Qty	Production Rate	Unit of Measure	2021												2022												2023											
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
11-1605	Place Temp Striping	1	25-Jun-21	25-Jun-21	4430.00	5000.00	LS	Place Temp Striping																																			
11-865	Remove MBGF	1	28-Jun-21	28-Jun-21	150.00	400.00	LF	Remove MBGF																																			
11-875	Crash Walls	16	29-Jun-21	29-Jul-21	93.90	6.00	LF	█ Crash Walls																																			
11-1655	Bridge Rehabilitation	5	29-Jun-21	06-Jul-21	5.00	1.00	LF	█ Bridge Rehabilitation																																			
11-1665	Move PSSCB	8	30-Jul-21	12-Aug-21	5540.00	750.00	LF	█ Move PSSCB																																			
11-1675	Move CCA	1	12-Aug-21	12-Aug-21	4.00	10.00	LF	Move CCA																																			
11-1685	Re-stripe Permanent Striping	1	12-Aug-21	12-Aug-21	890.00	5000.00	LF	Re-stripe Permanent Striping																																			
11-885	Remove Traffic Control Devices	1	16-Aug-21	16-Aug-21	1.00	1500.00	LF	Remove Traffic Control Devices																																			
11-895	Finish Phase	0		16-Aug-21				◆ Finish Phase																																			
PHASE FM 3377								▬ 20-Oct-21, PHASE FM 3377																																			
11-905	Start Phase	0	17-Aug-21					◆ Start Phase																																			
11-925	SW3P	1	17-Aug-21	17-Aug-21	1.00	1.00	LS	SW3P																																			
11-915	Install Advanced Warning Signs/Traffic Control Device	1	17-Aug-21	18-Aug-21	1.00	1.00	LS	Install Advanced Warning Signs/Traffic Control Devices																																			
11-1695	Remove Existing Striping	1	18-Aug-21	18-Aug-21	3500.00	5000.00	LS	Remove Existing Striping																																			
11-1705	Place Temp Striping	1	19-Aug-21	19-Aug-21	4430.00	5000.00	LS	Place Temp Striping																																			
11-945	Crash Walls	19	23-Aug-21	29-Sep-21	114.00	6.00	LF	█ Crash Walls																																			
11-1715	Bridge Rehabilitation	5	23-Aug-21	31-Aug-21	5.00	1.00	LF	█ Bridge Rehabilitation																																			
11-1725	Move PSSCB	8	30-Sep-21	14-Oct-21	5540.00	750.00	LF	█ Move PSSCB																																			
11-1735	Move CCA	1	14-Oct-21	14-Oct-21	4.00	10.00	LF	Move CCA																																			
11-1745	Re-stripe Permanent Striping	1	19-Oct-21	19-Oct-21	880.00	5000.00	LF	Re-stripe Permanent Striping																																			
11-955	Remove Traffic Control Devices	1	20-Oct-21	20-Oct-21	1.00	1.00	LF	Remove Traffic Control Devices																																			
11-965	Finish Phase	0		20-Oct-21				◆ Finish Phase																																			
PHASE CALLICOATTE RD								▬ 20-Dec-21, PHASE CALLICOATTE RD																																			
11-975	Start Phase	0	21-Oct-21					◆ Start Phase																																			
11-995	SW3P	1	21-Oct-21	21-Oct-21	1.00	1.00	LS	SW3P																																			
11-985	Install Advanced Warning Signs/Traffic Control Device	1	21-Oct-21	22-Oct-21	1.00	1.00	LS	Install Advanced Warning Signs/Traffic Control Devices																																			
11-1755	Remove Existing Striping	1	22-Oct-21	22-Oct-21	3927.00	5000.00	LS	Remove Existing Striping																																			
11-1005	Remove SBML Concrete Barrier	2	26-Oct-21	27-Oct-21	510.00	1500.00	LF	Remove SBML Concrete Barrier																																			
11-1765	Place Temp Striping	1	26-Oct-21	26-Oct-21	4917.00	5000.00	LS	Place Temp Striping																																			
11-1815	Remove NBML Concrete Barrier STA 702+00 TO STA	2	26-Oct-21	27-Oct-21	510.00	1500.00	LF	Remove NBML Concrete Barrier STA 702+00 TO STA 703+80																																			
11-1015	Crash Walls	16	28-Oct-21	30-Nov-21	96.00	6.00	LF	█ Crash Walls																																			
11-1775	Bridge Rehabilitation	6	29-Oct-21	07-Nov-21	5.00	1.00	LF	█ Bridge Rehabilitation																																			
11-1785	Move PSSCB	8	01-Dec-21	14-Dec-21	5540.00	750.00	LF	█ Move PSSCB																																			
11-1795	Move CCA	1	14-Dec-21	14-Dec-21	4.00	10.00	LF	Move CCA																																			
11-1805	Re-stripe Permanent Striping	1	16-Dec-21	16-Dec-21	990.00	5000.00	LF	Re-stripe Permanent Striping																																			
11-1025	Remove Traffic Control Devices	1	20-Dec-21	20-Dec-21	1.00	1500.00	LF	Remove Traffic Control Devices																																			
11-1035	Finish Phase	0		20-Dec-21				◆ Finish Phase																																			
PHASE VIOLET RD								▬ 21-Feb-22, PHASE VIOLET RD																																			
11-1045	Start Phase	0	21-Dec-21					◆ Start Phase																																			
11-1065	SW3P	1	21-Dec-21	21-Dec-21	1.00	1.00	LS	SW3P																																			
11-1055	Install Advanced Warning Signs/Traffic Control Device	1	21-Dec-21	23-Dec-21	1.00	1.00	LS	Install Advanced Warning Signs/Traffic Control Devices																																			
11-1825	Remove Existing Striping	1	23-Dec-21	23-Dec-21	1750.00	5000.00	LS	Remove Existing Striping																																			
11-1835	Place Temp Striping	1	24-Dec-21	24-Dec-21	2190.00	5000.00	LS	Place Temp Striping																																			
11-1845	Remove SBML Concrete Barrier STA 633+15 to STA 6	2	27-Dec-21	28-Dec-21	510.00	1500.00	LF	Remove SBML Concrete Barrier STA 633+15 to STA 633+00																																			

Start Date 01-Mar-21 Finish Date 03-Jan-23 Data Date 01-Mar-21 Run Date 09-Dec-20 Page Number 2A IH 37 © Oracle Corporation	CONSTRUCTION TIMELINE ESTIMATE IH 37 PROJECT CSJ 00073-07-002	CONSOR ENGINEERS, LLC TXDOT - NEUCES COUNTY STANDARD WORKWEEK CALENDAR (MONDAY - FRIDAY) 340 WORKDAYS / AVERAGE 15.25 DAYS / MONTH. = (340/15.25) 23 MO. BARRICADES ESTIMATED DATE OF COMPLETION: JANUARY 3, 2023	█ Remaining Level of Effort █ Remaining Work █ Critical Remaining Work ◆ Milestone ▬ Summary
---	--	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	Qty	Production Rate	Unit of Measure	2021												2022												2023											
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
11-2005	Bridge Rehabilitation	6	05-Aug-22	14-Aug-22	5.00	1.00	LF	<ul style="list-style-type: none"> █ Bridge Rehabilitation █ Move PSSCB █ Move CCA █ Remove Traffic Control Devices ◆ Finish Phase → 03-Jan-23, PHASE SOUTHERN MINERALS RD ◆ Start Phase █ SW3P █ Install Advanced Warning Signs/Traffic Control Devices █ SBFR/NBFR Remove Striping █ SBFR/NBFR Place Striping █ Remove Concrete Barrier █ Remove MBGF █ Crash Walls █ Bridge Rehabilitation █ Move PSSCB █ Move CCA █ Remove Traffic Control Devices ◆ Finish Phase 																																			
11-1455	Move PSSCB	7	09-Sep-22	23-Sep-22	4590.00	750.00	LF																																				
11-2015	Move CCA	1	23-Sep-22	23-Sep-22	4.00	10.00	LF																																				
11-1235	Remove Traffic Control Devices	1	27-Sep-22	27-Sep-22	1.00	1.00	LF																																				
11-1245	Finish Phase	0		27-Sep-22																																							
PHASE SOUTHERN MINERALS RD																																											
11-1325	Start Phase	0	28-Sep-22																																								
11-1345	SW3P	1	28-Sep-22	28-Sep-22	1.00	1.00	LS																																				
11-1335	Install Advanced Warning Signs/Traffic Control Device	1	28-Sep-22	29-Sep-22	1.00	1.00	LS																																				
11-1475	SBFR/NBFR Remove Striping	1	29-Sep-22	29-Sep-22	4660.00	5000.00	LF																																				
11-1485	SBFR/NBFR Place Striping	1	30-Sep-22	30-Sep-22	540.00	5000.00	LF																																				
11-1465	Remove Concrete Barrier	1	03-Oct-22	03-Oct-22	260.00	1500.00	LF																																				
11-1355	Remove MBGF	2	04-Oct-22	05-Oct-22	625.00	400.00	LF																																				
11-1365	Crash Walls	31	07-Oct-22	07-Dec-22	183.00	6.00	LF																																				
11-2035	Bridge Rehabilitation	6	07-Oct-22	16-Oct-22	5.00	1.00	LF																																				
11-2045	Move PSSCB	12	08-Dec-22	30-Dec-22	8640.00	750.00	LF																																				
11-2055	Move CCA	1	30-Dec-22	30-Dec-22	8.00	10.00	LF																																				
11-1375	Remove Traffic Control Devices	1	03-Jan-23	03-Jan-23	1.00	1.00	LF																																				
11-1385	Finish Phase	0		03-Jan-23																																							