

Activity ID	Activity Name	Duration	Start	Finish	2021												2022			
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
SH35 - Project 2 PCI Construction Schedule		129	05-Apr-21	19-Nov-21																
0-010	NTP	0	05-Apr-21	19-Nov-21	<ul style="list-style-type: none"> ◆ NTP ■ Mobilization 															
0-020	Mobilization	4	05-Apr-21	09-Apr-21																
0-030	Project Completion	0		19-Nov-21	<ul style="list-style-type: none"> ◆ Project Completion 															
Phase 1 - Cross Drainage Structure		15	12-Apr-21	07-May-21																
Bridge Class Culvert Crossing #6 Extension		15	12-Apr-21	07-May-21																
1-010	Set Up Channelizing Devices and TCP	1	12-Apr-21	12-Apr-21	<ul style="list-style-type: none"> ■ Set Up Channelizing Devices and TCP ■ Set Up SW3P ■ Remove Existing End Treatments ■ Construct Culvert Extensions ■ Install End Treatments 															
1-020	Set Up SW3P	1	12-Apr-21	12-Apr-21																
1-030	Remove Existing End Treatments	3	14-Apr-21	16-Apr-21																
1-040	Construct Culvert Extensions	8	19-Apr-21	03-May-21																
1-050	Install End Treatments	3	05-May-21	07-May-21																
Phase 2 - Roadway Construction		38	10-May-21	30-Jun-21																
NB Widening STA 805+00 - STA 895+00		38	10-May-21	30-Jun-21																
2--010	Set Up Channelizing Devices and TCP	1	10-May-21	10-May-21	<ul style="list-style-type: none"> ■ Set Up Channelizing Devices and TCP ■ Set Up SW3P ■ Seal Coat Rumble Strips ■ Backfill ■ Subgrade Widening ■ Place 8" Lime Treated Subgrade ■ Place 8" FL BS ■ Place Prime Coat ■ Place OCST ■ Place 3" TY B HMAC ■ Remove Channelizing Devices 															
2--020	Set Up SW3P	1	10-May-21	10-May-21																
2--030	Seal Coat Rumble Strips	2	11-May-21	12-May-21																
2--040	Backfill	7	13-May-21	21-May-21																
2--050	Subgrade Widening	8	24-May-21	02-Jun-21																
2--060	Place 8" Lime Treated Subgrade	10	03-Jun-21	16-Jun-21																
2--070	Place 8" FL BS	4	17-Jun-21	22-Jun-21																
2--080	Place Prime Coat	1	23-Jun-21	23-Jun-21																
2--090	Place OCST	1	24-Jun-21	24-Jun-21																
2--100	Place 3" TY B HMAC	3	25-Jun-21	29-Jun-21																
2--110	Remove Channelizing Devices	1	30-Jun-21	30-Jun-21																
Phase 3 - Final Surface		80	01-Jul-21	19-Nov-21																
3-010	Set Up Channelizing Devices and TCP	1	01-Jul-21	01-Jul-21	<ul style="list-style-type: none"> ■ Set Up Channelizing Devices and TCP ■ Asphalt Planning/ Milling ■ Flexible Pavement Structure Repairs ■ Backfill ■ Place OCST ■ Place Final Surface 2" Lift of TY D HMAC ■ Install Final Pavement Markings ■ Roadside Grading ■ Roadside Seeding ■ Final Inspection Switch Traffic to Final Configuration 															
3-020	Asphalt Planning/ Milling	6	02-Jul-21	12-Jul-21																
3-022	Flexible Pavement Structure Repairs	2	13-Jul-21	15-Jul-21																
3-024	Backfill	28	16-Jul-21	07-Sep-21																
3-030	Place OCST	11	08-Sep-21	24-Sep-21																
3-040	Place Final Surface 2" Lift of TY D HMAC	21	27-Sep-21	01-Nov-21																
3-050	Install Final Pavement Markings	3	02-Nov-21	05-Nov-21																
3-060	Roadside Grading	3	08-Nov-21	10-Nov-21																
3-070	Roadside Seeding	4	11-Nov-21	18-Nov-21																
3-080	Final Inspection Switch Traffic to Final Configuration	1	19-Nov-21	19-Nov-21																

Total Estimated Work Days = 129 days
Using estimated 16.3 working days/month
129 days [16.3 days/month] = 7.9 months
=> **8 months**
Estimated Begin Construction: 4/5/2021
Estimated End Construction: 11/19/2021

■ Actual Work ◆ Milestone
■ Remaining Work ⇐ Summary
■ Critical Remaining Work