


Activity ID	Activity Name	QUANTITY	Unit	Prod Rates	Original Duration	Start	Finish	2021												2022							
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Total								Total																			
KICKOFF PROJECT								02-Mar-21																			
A1000	PRECONSTRUCTION MEETING	1.00	DAY	1.00	1	05-Apr-21	05-Apr-21	13-Apr-21																			
A1010	SET UP PROJECT PARRICADES	2.00	DAY	1.00	2	06-Apr-21	07-Apr-21	05-Apr-21																			
A1020	SET UP SWSP	2500.00	LF	1000.00	3	08-Apr-21	10-Apr-21	07-Apr-21																			
A1030	SET UP PCMS	5.00	DAY	2.00	2	12-Apr-21	13-Apr-21	10-Apr-21																			
PHASE 1								15-Nov-21																			
A2000	SET UP DETOUR	1.00	DAY	1.00	1	14-Apr-21	14-Apr-21	14-Apr-21																			
A2002	REMOVE EXISTING PAVEMENT	8822.00	SY	3000.00	3	15-Apr-21	17-Apr-21	17-Apr-21																			
A2010	EXCAVATION	2360.00	CY	2000.00	2	19-Apr-21	20-Apr-21	20-Apr-21																			
A2011	EMBANKMENT	15183.00	CY	2000.00	8	21-Apr-21	29-Apr-21	29-Apr-21																			
A2020	REMOVE EXISTING HEAD WALLS COMANCHE	20.00	EA	6.00	4	21-Apr-21	24-Apr-21	24-Apr-21																			
A2030	REMOVE EXISTING BOXES COMANCHE	320.00	LF	100.00	4	26-Apr-21	29-Apr-21	29-Apr-21																			
A2031	REMOVE EXISTING HEAD WALLS RELIEF	2.00	EA	6.00	1	30-Apr-21	30-Apr-21	30-Apr-21																			
A2032	REMOVE EXISTING BOXES RELIEF	56.00	EA	100.00	1	01-May-21	01-May-21	01-May-21																			
A2040	DRILL SHAFT COMANCHE	2576.00	LF	180.00	15	30-Apr-21	17-May-21	17-May-21																			
A2041	DRILL SHAFT RELIEF	809.00	LF	180.00	5	18-May-21	22-May-21	22-May-21																			
A2042	ABUTMENTS COMANCHE	49.80	CY	22.00	3	17-May-21	19-May-21	19-May-21																			
A2043	ABUTMENT RELIEF	49.80	CY	22.00	3	20-May-21	22-May-21	22-May-21																			
A2045	COLUMNS COMANCHE	91.10	CY	26.00	4	04-Jun-21	08-Jun-21	08-Jun-21																			
A2046	COLUMNS RELIEF	18.80	CY	26.00	1	09-Jun-21	09-Jun-21	09-Jun-21																			
A2050	CAPS COMANCHE	242.40	CY	26.00	10	23-Jun-21	03-Jul-21	03-Jul-21																			
A2051	CAPS RELIEF	74.40	EA	26.00	3	05-Jul-21	07-Jul-21	07-Jul-21																			
A2052	RETAINING WALLS	11912.00	SF	300.00	40	30-Apr-21	16-Jun-21	16-Jun-21																			
A2060	BEAMS COMANCHE	84.00	EA	6.00	14	12-Jul-21	27-Jul-21	27-Jul-21																			
A2065	BEAMS RELIEF	30.00	EA	6.00	5	21-Jul-21	26-Jul-21	26-Jul-21																			
A2070	DECK COMANCHE	44100.00	SF	1200.00	37	28-Jul-21	09-Sep-21	09-Sep-21																			
A2071	DECK RELIEF	15750.00	SF	1200.00	14	10-Sep-21	25-Sep-21	25-Sep-21																			
A2072	LIME TREAT SUBGRADE	10102.00	SY	2000.00	6	17-Jun-21	23-Jun-21	23-Jun-21																			
A2074	FLEX BASE	3128.00	CY	750.00	5	10-Jul-21	15-Jul-21	15-Jul-21																			
A2076	SEAL	10102.00	SY	14000.00	1	02-Aug-21	02-Aug-21	02-Aug-21																			
A2080	RAIL COMANCHE	2148.00	LF	100.00	22	02-Sep-21	28-Sep-21	28-Sep-21																			
A2081	RAIL RELIEF	798.00	LF	100.00	8	05-Oct-21	13-Oct-21	13-Oct-21																			
A2090	BRIDGE APPROACH ACP	2500.00	TON	2000.00	2	19-Aug-21	20-Aug-21	20-Aug-21																			
A2092	GUARD FENCE	2375.00	LF	500.00	5	14-Oct-21	19-Oct-21	19-Oct-21																			
A2100	GUARD RAIL END TREATMENTS	6.00	CY	1.00	6	20-Oct-21	26-Oct-21	26-Oct-21																			
A2110	MOW STRIP	179.00	CY	36.00	5	27-Oct-21	01-Nov-21	01-Nov-21																			
A2200	SIGNS	195.00	SF	30.00	7	27-Oct-21	03-Nov-21	03-Nov-21																			
A2300	SEEDING	30634.00	SY	3500.00	9	04-Nov-21	12-Nov-21	12-Nov-21																			
A2400	PAVEMENT MARKINGS	13590.00	LF	10000.00	2	13-Nov-21	15-Nov-21	15-Nov-21																			
PHASE 2								24-Feb-22																			
A3000	Turkey Creek Bridge Construction (Refer to attached schedule)	78.00	DAY	1.00	78	16-Nov-21	24-Feb-22	24-Feb-22																			
PHASE FINAL								02-Mar-22																			
A6030	FINAL CLEAN UP	5.00	DAY	1.00	5	25-Feb-22	02-Mar-22	02-Mar-22																			



Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone
 Summary

ROADWAY= 1 CREW / DRAINAGE = 1 CREW / RET WALL = 1 CREW / BRIDGE = 1 CREW

TASK filter: All Activities

CONTRACT TIME 12 MONTHS

SIX DAY WORK WEEK AT 24 DAY/MONTH


Contract Time Estimate

Rd: FM393 County: ZAVALA

CSJ: 1937-02-033 Project: BR 2021 (297)

PHASE 2

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Pred Task	% Comp	Pred Task	% Comp	Start Day	Finish Day	= # DAYS / CELL					
														Feb (22)	Mar (22)	Apr (22)	May (22)		
1	Roadway																		
2	Set TCP	1	LS	0.4	3	1	100					1	3						
3	Install Erosion Control	665	LF	500	2	2	100					4	5						
4	Preparing ROW	19	STA	5	4	3	100					6	9						
5	Removing MBGF	500	LF	500	1	3	100					6	6						
6	Removing Signs	3	EA	50	1	3	100					6	6						
7	Removing Stab Base and Asph	6,580	SY	3000	3	6	100					7	9						
8	Excavation	4,957	CY	2000	3	7	0					7	9						
9	Embankment	3,950	CY	2000	2	8	20					8	9						
10	Lime Treat Subgrade	6,736	SY	2000	4	9	20					9	12						
11	Flex Base	2,080	CY	750	3	10	30					11	13						
12	Superpave HMA	1,748	TON	750	3	11	75	23	100			72	74						
13	Installing MBGF	575	LF	500	2	23	100					72	73						
14																			
15	Bridge Construction																		
16	Remove Structure (100-499 ft)	1	EA	0.25	4	7	100					10	13						
17	Drilled Shaft	1,754	LF	105	17	16	33	8	50	9	25	12	28						
18	Concrete Abutment	26	CY	5	6	17	10					14	19						
19	Concrete Bent (Multi-Column)	112	CY	4.5	25	17	20					16	40						
20	Concrete Beam (Simple-Span)	3,110	LF	325	10	18	50	19	100			41	50						
21	Bridge Deck	14,700	SF	900	17	20	80					49	65						
22	Concrete rail (Formwork)	724	LF	100	8	21	100					66	73						
23	Bridge Approach Slab	64	CY	12	6	21	100					66	71						
24																			
25	Clean Up																		
26	Pavement Markings	6,688	LF	10000	1	13	100	23	100			74	74						
27	Installing Signs	4	EA	25	1	26	100					75	75						
28	Remove Erosion Control	665	LF	1000	1	22	100					74	74						
29	Clean Up	1	LS	0.25	4	28	100					75	78						
30																			



MV Engineering, Inc.
F-9474

Robert K. Lindsey

10-22-2020