

Activity ID	Activity Name	Units	Quantity	DPR	Planned Duration	Start	Finish	Cal.	2022												2023												2024												2025											
									M	Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	Dec				
<b>FM 1878</b>					392	05-May-22	09-Oct-24		09-Oct-24, FM 1878																																															
<b>CONTRACT TIME</b>					392	05-May-22	09-Oct-24		09-Oct-24, CONTRACT TIME:																																															
A0500	LETTING (MAY 5, 2022)				0	05-May-22			▶ LETTING (MAY 5, 2022)																																															
A0600	45 DAY TO NTP				45	05-May-22	18-Jun-22		▶ 45 DAY TO NTP																																															
A0900	90 DAY LEAD TIME				90	19-Jun-22	16-Sep-22		▶ 90 DAY LEAD TIME																																															
<b>BEGIN CONSTRUCTION</b>					85	16-Sep-22	06-Jun-23		▶ 06-Jun-23, BEGIN CONSTRUCTION																																															
A1010	SET TRAFFIC CONTROL PLAN	DAY	1	1	1	16-Sep-22	19-Sep-22	2	▶ SET TRAFFIC CONTROL PLAN																																															
A1020	PLACE SWP3 ITEMS	LS	1	.25	4	19-Sep-22	27-Sep-22	2	▶ PLACE SWP3 ITEMS																																															
A1030	PREP ROW	STA	236	5	48	20-Sep-22	06-Nov-22	6	▶ PREP ROW																																															
A1040	ROADWAY CULVERT EXTENSIONS & INSTALLATIONS	EA	20	.25	80	27-Sep-22	06-Jun-23	2	▶ ROADWAY CULVERT EXTENSIONS & INSTALLATIONS																																															
A1050	BRIDGE CLASS CULVERT	EA	1	0.04	25	27-Sep-22	02-Dec-22	2	▶ BRIDGE CLASS CULVERT																																															
<b>STA 0+00 TO STA 47+00</b>					22	06-Jun-23	17-Jul-23		▶ 17-Jul-23, STA 0+00 TO STA 47+00																																															
A2000	SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)	STA	47	5	10	06-Jun-23	26-Jun-23	4	▶ SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)																																															
A2010	DRIVEWAY AND SIDE ROAD PAVEMENT	EA	14	4	4	20-Jun-23	26-Jun-23	5	▶ DRIVEWAY AND SIDE ROAD PAVEMENT																																															
A2020	COVERED PRIME	SY	13,592	WKLY	7	19-Jun-23	28-Jun-23	5	▶ COVERED PRIME																																															
A2030	WORK ZN PAVMK	LF	18,818	75,000	1	28-Jun-23	29-Jun-23	2	▶ WORK ZN PAVMK																																															
A2040	CURE PRIME	DAY	14	1	14	29-Jun-23	12-Jul-23	3	▶ CURE PRIME																																															
A2050	BLADING	STA	47	25	2	13-Jul-23	14-Jul-23	2	▶ BLADING																																															
A2060	INSTALL MAILBOX TURNOUTS	EA	5	10	1	17-Jul-23	17-Jul-23	2	▶ INSTALL MAILBOX TURNOUTS																																															
A2070	PLACE 1ST CST	SY	15,022	50,000	1	13-Jul-23	13-Jul-23	5	▶ PLACE 1ST CST																																															
A2080	CURE 1ST CST	DAY	3	1	3	14-Jul-23	16-Jul-23	3	▶ CURE 1ST CST																																															
A2090	WORK ZN PAVMK	LF	18,818	75,000	1	17-Jul-23	17-Jul-23	2	▶ WORK ZN PAVMK																																															
<b>STA 47+00 TO STA 94+00</b>					26	18-Jul-23	28-Aug-23		▶ 28-Aug-23, STA 47+00 TO STA 94+00																																															
A3000	SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)	STA	47	5	10	18-Jul-23	31-Jul-23	4	▶ SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)																																															
A3010	DRIVEWAY AND SIDE ROAD PAVEMENT	EA	14	4	4	26-Jul-23	31-Jul-23	5	▶ DRIVEWAY AND SIDE ROAD PAVEMENT																																															
A3020	COVERED PRIME	SY	13,592	WKLY	7	25-Jul-23	08-Aug-23	5	▶ COVERED PRIME																																															
A3030	WORK ZN PAVMK	LF	18,818	75,000	1	09-Aug-23	09-Aug-23	2	▶ WORK ZN PAVMK																																															
A3040	CURE PRIME	DAY	14	1	14	09-Aug-23	22-Aug-23	3	▶ CURE PRIME																																															
A3050	BLADING	STA	47	25	2	22-Aug-23	24-Aug-23	2	▶ BLADING																																															
A3060	INSTALL MAILBOX TURNOUTS	EA	2	10	1	24-Aug-23	25-Aug-23	2	▶ INSTALL MAILBOX TURNOUTS																																															
A3070	PLACE 1ST CST	SY	14,622	50,000	1	22-Aug-23	23-Aug-23	5	▶ PLACE 1ST CST																																															
A3080	CURE 1ST CST	DAY	3	1	3	24-Aug-23	26-Aug-23	3	▶ CURE 1ST CST																																															
A3090	WORK ZN PAVMK	LF	18,818	75,000	1	28-Aug-23	28-Aug-23	2	▶ WORK ZN PAVMK																																															
<b>STA 94+00 TO STA 141+00</b>					108	29-Aug-23	26-Jun-24		▶ 26-Jun-24, STA 94+00 TO STA 141+00																																															
A4000	PRIME OFF SEASON TILL NEXT MAY.				5	29-Aug-23	14-May-24		▶ PRIME OFF SEASON TILL NEXT MAY.																																															
A4010	SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)	STA	47	5	10	15-May-24	29-May-24	4	▶ SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)																																															
A4020	DRIVEWAY AND SIDE ROAD PAVEMENT	EA	26	4	7	23-May-24	06-Jun-24	5	▶ DRIVEWAY AND SIDE ROAD PAVEMENT																																															
A4030	COVERED PRIME	SY	13,592	WKLY	7	22-May-24	31-May-24	5	▶ COVERED PRIME																																															
A4040	WORK ZN PAVMK	LF	18,818	75,000	1	06-Jun-24	06-Jun-24	2	▶ WORK ZN PAVMK																																															
A4050	CURE PRIME	DAY	14	1	14	01-Jun-24	14-Jun-24	3	▶ CURE PRIME																																															
A4060	BLADING	STA	47	25	2	14-Jun-24	18-Jun-24	2	▶ BLADING																																															
A4070	INSTALL MAILBOX TURNOUTS	EA	12	10	2	18-Jun-24	20-Jun-24	2	▶ INSTALL MAILBOX TURNOUTS																																															
A4080	INSTALL MBGF	LF	650	200	4	20-Jun-24	26-Jun-24	2	▶ INSTALL MBGF																																															
A4090	PLACE 1ST CST	SY	14,622	50,000	1	14-Jun-24	17-Jun-24	5	▶ PLACE 1ST CST																																															
A4100	CURE 1ST CST	DAY	3	1	3	18-Jun-24	20-Jun-24	3	▶ CURE 1ST CST																																															
A4110	WORK ZN PAVMK	LF	18,818	75,000	1	20-Jun-24	21-Jun-24	2	▶ WORK ZN PAVMK																																															
<b>STA 141+00 TO STA 188+00</b>					21	21-Jun-24	29-Jul-24		▶ 29-Jul-24, STA 141+00 TO STA 188+00																																															
A5000	SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)	STA	47	5	10	21-Jun-24	12-Jul-24	4	▶ SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)																																															
A5010	DRIVEWAY AND SIDE ROAD PAVEMENT	EA	16	4	4	08-Jul-24	12-Jul-24	5	▶ DRIVEWAY AND SIDE ROAD PAVEMENT																																															
A5020	COVERED PRIME	SY	13,592	WKLY	2	28-Jun-24	09-Jul-24	5	▶ COVERED PRIME																																															
A5030	WORK ZN PAVMK	LF	18,818	75,000	1	09-Jul-24	10-Jul-24	2	▶ WORK ZN PAVMK																																															
A5040	CURE PRIME	DAY	14	1	14	10-Jul-24	23-Jul-24	3	▶ CURE PRIME																																															
A5050	BLADING	STA	47	25	2	23-Jul-24	25-Jul-24	2	▶ BLADING																																															
A5060	INSTALL MAILBOX TURNOUTS	EA	6	10	1	25-Jul-24	26-Jul-24	2	▶ INSTALL MAILBOX TURNOUTS																																															
A5070	PLACE 1ST CST	SY	14,622	50,000	1	23-Jul-24	24-Jul-24	5	▶ PLACE 1ST CST																																															
A5080	CURE 1ST CST	DAY	3	1	3	25-Jul-24	27-Jul-24	3	▶ CURE 1ST CST																																															
A5090	WORK ZN PAVMK	LF	18,818	75,000	1	29-Jul-24	29-Jul-24	2	▶ WORK ZN PAVMK																																															
<b>STA 188+00 TO STA 235+25</b>					21	30-Jul-24	27-Aug-24		▶ 27-Aug-24, STA 188+00 TO STA 235+25																																															
A6000	SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)	STA	47	5	10	30-Jul-24	12-Aug-24	4	▶ SUBGRADE WIDENING & CEM TREAT (NEW & EXIST)																																															
A6010	DRIVEWAY AND SIDE ROAD PAVEMENT	EA	25	4	7	07-Aug-24	15-Aug-24	5	▶ DRIVEWAY AND SIDE ROAD PAVEMENT																																															
A6020	COVERED PRIME	SY	13,592	WKLY	2	06-Aug-24	07-Aug-24	5	▶ COVERED PRIME																																															
A6030	WORK ZN PAVMK	LF	18,918	75,000	1	08-Aug-24	08-Aug-24	2	▶ WORK ZN PAVMK																																															
A6040	CURE PRIME	DAY	14	1	14	08-Aug-24	21-Aug-24	3	▶ CURE PRIME																																															

