


Act ID	Description	Units	Quantity	DPR	Orig Dur	Early Start	Early Finish	Cal.	2023												2024												2025			2026		
									NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	
10	LETTING NOVEMBER 2022	DAY			0	03NOV22	02NOV22	1	LETTING NOVEMBER 2022																													
20	CONTRACT PREP	DAY			45	03NOV22	03JAN23	4	CONTRACT PREP																													
30	NOTICE TO PROCEED	DAY			30	04JAN23	02FEB23	4	NOTICE TO PROCEED																													
100	SET TRAFFIC CONTROL PLAN	DAY	1	1	1	07FEB23	07FEB23	1	SET TRAFFIC CONTROL PLAN																													
120	PLACE SWP3 ITEMS	LS	1	.25	4	10FEB23	20FEB23	1	PLACE SWP3 ITEMS																													
140	PREP ROW (MBTA CLOSED SEASON 3/15-9/15)	STA	652	10	66	21FEB23	06MAR24	5	PREP ROW (MBTA CLOSED SEASON 3/15-9/15)																													
160	ROADWAY CULVERT EXTENSIONS	EA	28	.33	84	22FEB23	23AUG23	1	ROADWAY CULVERT EXTENSIONS																													
180	DRIVEWAY PIPES/SETS	EA	144	5	29	24JUL23	08SEP23	1	DRIVEWAY PIPES/SETS																													
1090	REHAB (INCL GEOGRID 140+50 TO 174+20)	STA	530	5	106	04APR23	26APR24	3	REHAB (INCL GEOGRID 140+50 TO 174+20)																													
1110	COVERED PRIME	STA	530	5	106	05APR23	02MAY24	2	COVERED PRIME																													
1120	CURE PRIME	DAY	14	1	14	03MAY24	16MAY24	4	CURE PRIME																													
1180	WIDENING	STA	124	10	13	17MAY24	11JUN24	1	WIDENING																													
1190	COVERED PRIME (WEEKLY)	STA	124	10	13	22MAY24	12JUN24	1	COVERED PRIME (WEEKLY)																													
1200	CURE PRIME	DAY	14	1	14	13JUN24	26JUN24	4	CURE PRIME																													
1210	STRIP SEAL	SY	12,324	50,000	1	27JUN24	27JUN24	2	STRIP SEAL																													
1220	CURE STRIP SEAL	DAY	14	1	14	28JUN24	12JUL24	4	CURE STRIP SEAL																													
1230	LEVELUP	TON	2938	500	6	16JUL24	24JUL24	1	LEVELUP																													
1235	WORK ZONE STRIPING	LF	521988	100,000	1	25JUL24	25JUL24	1	WORK ZONE STRIPING																													
1240	INSTALL MBGF	EA	2	.5	4	26JUL24	01AUG24	1	INSTALL MBGF																													
1280	DRIVEWAYS	EA	139	5	28	05AUG24	17SEP24	1	DRIVEWAYS																													
2000	WORK ZONE TABS	EA	1636	10000	1	18SEP24	18SEP24	1	WORK ZONE TABS																													
2010	PLACE 1ST CST	SY	152,934	50,000	4	23SEP24	26SEP24	1	PLACE 1ST CST																													
2020	CURE 1ST CST	DAY	14	1	14	30SEP24	06NOV24	1	CURE 1ST CST																													
3000	PLACE FINAL SURF TREAT	SY	188,535	50,000	4	01APR25	09APR25	2	PLACE FINAL SURF TREAT																													
3050	CURE SURF TREAT	DAY	14	1	14	10APR25	14MAY25	1	CURE SURF TREAT																													
3100	PLACE FINAL PVMT MRKS	LF	202,392	50,000	5	19MAY25	27MAY25	1	PLACE FINAL PVMT MRKS																													
3200	REMOVE & REPLACE SIGNS	EA	64	20	4	28MAY25	03JUN25	1	REMOVE & REPLACE SIGNS																													
3300	FINAL CLEAN-UP	STA	1	.1	10	04JUN25	23JUN25	1	FINAL CLEAN-UP																													

Start date 03NOV22
 Finish date 23JUN25
 Data date 03NOV22
 Run date 23SEP22
 Page number 1A
 © Primavera Systems, Inc.

CALENDAR USED:
 1. Working Days
 2. Asphalt
 3. Cement Treat
 4. Curing/Calendar
 5. MBTA

TxDOT
 2707-01-011, ETC; FM 2781
 228 Working Days
 (Total Barricade Time: 29 Months)

DocuSigned by:

 AFR50E72BAE6A60
 Charles M. Brazil, P.E. # 112704

9/23/2022

- █ Early bar
- █ Progress bar
- █ Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point