


Act ID	Description	Units	Quantity	DPR	Orig Dur	Early Start	Early Finish	Cal.	2023												2024												2025			
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
10	LETTING FEBRUARY 2023	DAY			0	02FEB23	31JAN23	1	LETTING FEBRUARY 2023																											
20	CONTRACT PREP	DAY			45	01FEB23	17MAR23	4	CONTRACT PREP																											
30	NOTICE TO PROCEED	DAY			30	18MAR23	16APR23	4	NOTICE TO PROCEED																											
100	SET TRAFFIC CONTROL PLAN	DAY	1	1	1	20APR23	20APR23	1	SET TRAFFIC CONTROL PLAN																											
120	PLACE SWP3 ITEMS	LS	1	.25	4	25APR23	03MAY23	1	PLACE SWP3 ITEMS																											
140	PREP ROW (MBTA CLOSED SEASON 3/15-9/15)	STA	82	8	11	18SEP23	11OCT23	5	PREP ROW (MBTA CLOSED SEASON 3/15-9/15)																											
160	ROADWAY CULVERT EXTENSIONS	EA	4	.25	16	04MAY23	06JUN23	1	ROADWAY CULVERT EXTENSIONS																											
170	SIDEROAD PIPES/SET	EA	2	5	1	07JUN23	07JUN23	1	SIDEROAD PIPES/SET																											
1180	SUBGRADE WIDENING	STA	82	8	11	08JUN23	27JUN23	3	SUBGRADE WIDENING																											
1190	COVERED PRIME (WEEKLY)	STA	82	8	11	28JUN23	17JUL23	2	COVERED PRIME (WEEKLY)																											
1200	CURE PRIME	DAY	14	1	14	18JUL23	31JUL23	4	CURE PRIME																											
1210	STRIP SEAL	SY	10,903	50,000	1	01AUG23	01AUG23	2	STRIP SEAL																											
1220	CURE STRIP SEAL	DAY	14	1	14	02AUG23	15AUG23	4	CURE STRIP SEAL																											
1230	LEVELUP	TON	2,466	500	5	16AUG23	23AUG23	1	LEVELUP																											
1235	WORK ZONE STRIPING	LF	17,048	100,000	1	24AUG23	24AUG23	1	WORK ZONE STRIPING																											
1245	DELINEATORS	EA	9	50	1	25AUG23	25AUG23	1	DELINEATORS																											
1280	SIDEROADS PAVEMENT	EA	2	5	1	28AUG23	28AUG23	1	SIDEROADS PAVEMENT																											
2000	WORK ZONE TABS	EA	922	10,000	1	29AUG23	29AUG23	1	WORK ZONE TABS																											
2010	PLACE 1ST CST	SY	25,440	50,000	1	30AUG23	30AUG23	2	PLACE 1ST CST																											
2020	CURE 1ST CST	DAY	14	1	14	31AUG23	13SEP23	4	CURE 1ST CST																											
3100	PLACE FINAL PVMR MRKS	LF	30,111	50,000	1	14SEP23	14SEP23	1	PLACE FINAL PVMR MRKS																											
3200	REMOVE & REPLACE SIGNS	EA	18	20	1	18SEP23	18SEP23	1	REMOVE & REPLACE SIGNS																											
3210	SEEDING	SY	18,077	20,000	1	12OCT23	12OCT23	1	SEEDING																											
3300	FINAL CLEAN-UP	LS	1	.1	10	18OCT23	09NOV23	1	FINAL CLEAN-UP																											

Start date	01FEB23
Finish date	09NOV23
Data date	01FEB23
Run date	02DEC22
Page number	1A
© Primavera Systems, Inc.	

CALENDAR USED:
 1. Working Days
 2. Asphalt
 3. Cement Treat
 4. Curing/Calendar
 5. MBTA

TxDOT
FM 2923 (CSJ: 0597-04-055)
*****79 Working Days*****
(Total Barricade Time: 8 Months)

DocuSigned by:

 Charles M. Brazil, P.E. # 112704
 12/2/2022

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point