


Activity ID	Predecessor	Successors	Activity Name	Original Duration	Start	Finish	Qty	Unit	Rate	Calendar	2023					2024					
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
0090-05-111 IH 40 Illumination																					
Admin																					
A1000		A1010	Letting	2	01-Jun-23	02-Jun-23	2.00	DAY	1.00	Calendar Day	Letting										
A1010	A1000	A1020	Notice to Proceed	60	03-Jun-23	01-Aug-23	60.00	DAY	1.00	Calendar Day	Notice to Proceed										
A1020	A1010	B1010	120-Day Delay Start SP008-004	121	02-Aug-23	30-Nov-23	120.00	DAY	1.00	Calendar Day	120-Day Delay Start SP008-004										
A1030	B1010	A1050	WORKING DAYS in PROPOSAL	107	01-Dec-23	31-May-24					AMA Std Work Week w/ 3 days per month weather 2020-2030										
West of Amarillo																					
0090-05-111																					
B1010	A1020	B1020, A	Setup TCP	2	01-Dec-23	04-Dec-23	2.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Setup TCP										
B1020	B1010	B1030, B	Drill Shafts (60" x 46LF)	4	05-Dec-23	11-Dec-23	4.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Drill Shafts (60" x 46LF)										
B1025	B1020	B2010	Riprap Apron	2	11-Dec-23	13-Dec-23	4.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Riprap Apron										
B1030	B1020	B1040	Install Conduits & Conductors	7	11-Dec-23	22-Dec-23	12940.00	LF	2000.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Conduits & Conductors										
B1040	B1030	B1050	Install Ground Box	3	22-Dec-23	29-Dec-23	11.00	EA	4.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Ground Box										
B1050	B1040	B1070	Install High Mast Illumination	4	29-Dec-23	08-Jan-24	4.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install High Mast Illumination										
B1070	B1050	B2000	Clean Work Area and Remove TCP	1	08-Jan-24	09-Jan-24	1.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Clean Work Area and Remove TCP										
0275-01-230																					
B2000	B1070	B2020	Setup TCP	2	09-Jan-24	12-Jan-24	2.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Setup TCP										
B2010	B1020, B	B2015	Drill Shafts (60" x 46LF)	4	13-Dec-23	20-Dec-23	4.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Drill Shafts (60" x 46LF)										
B2015	B2010	B3010	Riprap Apron	2	20-Dec-23	27-Dec-23	4.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Riprap Apron										
B2020	B2000	B2030	Install Conduit & Conductors	8	12-Jan-24	26-Jan-24	14300.00	LF	2000.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Conduit & Conductors										
B2030	B2020	B2040	Install Ground Box	2	26-Jan-24	30-Jan-24	8.00	EA	4.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Ground Box										
B2040	B2030	B2070	Install High Mast Illumination	3	30-Jan-24	02-Feb-24	3.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install High Mast Illumination										
B2070	B2040	B2080	Install MBGF	2	02-Feb-24	06-Feb-24	325.00	LF	200.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install MBGF										
B2080	B2070	B2090	Install Mow Strip	3	06-Feb-24	12-Feb-24	28.00	CY	10.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Mow Strip										
B2090	B2080	B3000	Clean Work Area and Remove TCP	1	12-Feb-24	13-Feb-24	1.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Clean Work Area and Remove TCP										
0275-01-241																					
B3000	B2090	B3020	Setup TCP	2	13-Feb-24	16-Feb-24	2.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Setup TCP										
B3010	B2015	B3015	Drill Shafts (60" x 46LF)	3	27-Dec-23	03-Jan-24	3.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Drill Shafts (60" x 46LF)										
B3015	B3010	B4010	Riprap Apron	2	03-Jan-24	05-Jan-24	3.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Riprap Apron										
B3020	B3000	B3030	Install Conduit & Conductors	4	16-Feb-24	26-Feb-24	7000.00	LF	2000.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Conduit & Conductors										
B3030	B3020	B3040	Install Ground Box	2	26-Feb-24	28-Feb-24	7.00	EA	4.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Ground Box										
B3040	B3030	B3050, B	Install High Mast Illumination	3	28-Feb-24	04-Mar-24	3.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install High Mast Illumination										
B3050	B3040	B3080	Illumination Inspection & Approval	3	04-Mar-24	08-Mar-24	3.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Illumination Inspection & Approval										
B3060	B3040	B3070	Install MBGF	4	07-Mar-24	14-Mar-24	700.00	LF	200.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install MBGF										
B3070	B3060	B3080	Install Mow Strip	5	14-Mar-24	22-Mar-24	42.00	CY	10.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Mow Strip										
B3080	B3070, B	B4000	Clean Work Area and Remove TCP	1	22-Mar-24	25-Mar-24	1.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Clean Work Area and Remove TCP										
East of Amarillo 0275-01-231																					
B4000	B3080	B4020	Setup TCP	2	25-Mar-24	27-Mar-24	2.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Setup TCP										
B4010	B3015	B4015, B	Drill Shafts (60" x 46LF)	2	05-Jan-24	09-Jan-24	2.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Drill Shafts (60" x 46LF)										
B4011	B4010	B4040	Riprap Apron	1	09-Jan-24	11-Jan-24	1.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Riprap Apron										
B4015	B4010	B4040	Drill Shafts (54" x 33LF)	10	09-Jan-24	26-Jan-24	10.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Drill Shafts (54" x 33LF)										
B4020	B4000	B4030	Install Conduits & Conductors	16	27-Mar-24	22-Apr-24	32000.00	LF	2000.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Conduits & Conductors										
B4030	B4020	B4040, B	Install Ground Box	6	16-Apr-24	26-Apr-24	22.00	EA	4.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Ground Box										
B4035	B4030	B4040	Install Underpass Lighting	2	24-Apr-24	29-Apr-24	2.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Underpass Lighting										
B4040	B4030, B	B4050, B	Install Illum. & High Mast Illumination	12	29-Apr-24	17-May-24	12.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Illum. & High Mast Illumination										
B4050	B4040	A1050	Illumination Inspection & Approval	3	17-May-24	22-May-24	3.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Illumination Inspection & Approval										
B4060	B4040	B4070	Install MBGF	2	17-May-24	21-May-24	175.00	LF	150.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install MBGF										
B4070	B4060	B4080	Install Mow Strip	2	21-May-24	24-May-24	14.00	CY	10.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Install Mow Strip										
B4080	B4070	A1050	Clean Work Area and Remove TCP	1	24-May-24	28-May-24	1.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Clean Work Area and Remove TCP										
Projectwide																					
A1050	B4080, A		Project Acceptance	3	28-May-24	31-May-24	3.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather 2020-2030	Project Acceptance										

DocuSigned by:

 Signature: 8BECB09D6FA0440...
 Date: 3/28/2023

Note: This schedule is for information only and cannot be used as the contractor's base line schedule that is required by item 8. Prepare a project schedule in accordance with Item 8.