


Activity ID	Predecessor	Successors	Activity Name	Original Duration	Start	Finish	Qty	Unit	Rate	Calendar	2023												2024												
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov							
0455-01-048 SH 152 Overlay Borger																																			
0. Admin																																			
A1000		A1010	Letting	2	01-Jun-23	02-Jun-23	2.00	DAY	1.00	Calendar Day	Letting																								
A1010	A1000	A1015	Notice to Proceed	60	03-Jun-23	01-Aug-23	60.00	DAY	1.00	Calendar Day	Notice to Proceed																								
A1015	A1010	A2000	Potential Delay Start for Asphalt Season 008-005	310	02-Aug-23	06-Jun-24	225.00	DAY	1.00	Calendar Day	Potential Delay Start for Asphalt Season 008-005																								
A1020	A2000	E1040	WORKING DAYS on Proposal	95	07-Jun-24	14-Nov-24				AMA Std Work Week w/ 3 days per month weather													WORKING DAYS on Proposal												
1. Drainage																																			
A2000	A1015	A1020, A	TCP Setup & SW3P Placement	3	07-Jun-24	11-Jun-24	3.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather													TCP Setup & SW3P Placement												
A3000	A2000	A3010	Remove STR Headwall	12	13-Jun-24	01-Jul-24	24.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather													Remove STR Headwall												
A3010	A3000	A3020	Remove Pipe / Box Culvert	7	18-Jun-24	27-Jun-24	70.00	LF	10.00	AMA Std Work Week w/ 3 days per month weather													Remove Pipe / Box Culvert												
A3020	A3010	A3025	Place Pipe	7	26-Jun-24	05-Jul-24	66.00	LF	10.00	AMA Std Work Week w/ 3 days per month weather													Place Pipe												
A3025	A3020	A3045	Place Pipe SET	11	03-Jul-24	22-Jul-24	21.00	EA	2.00	AMA Std Work Week w/ 3 days per month weather													Place Pipe SET												
A3045	A3025	A3050	Extend Box Culvert	6	23-Jul-24	31-Jul-24	36.00	LF	6.00	AMA Std Work Week w/ 3 days per month weather													Extend Box Culvert												
A3050	A3045	B2010	Place Box SET	14	26-Jul-24	16-Aug-24	14.00	EA	1.00	AMA Std Work Week w/ 3 days per month weather													Place Box SET												
2. Roadway																																			
B1020	B2010	B2040	Prep ROW Tree & Brush Remova	8	04-Sep-24	16-Sep-24	11.00	AC	1.50	AMA Std Work Week w/ 3 days per month weather													Prep ROW Tree & Brush												
B1025	B2010	B2040	Prep ROW for Backfill	29	19-Aug-24	03-Oct-24	710.00	STA	25.00	AMA Std Work Week w/ 3 days per month weather													Prep ROW for Backfill												
B2000	A2000	B2010, B	Pavement Repair	7	13-Jun-24	24-Jun-24	9925.00	SY	1500.00	AMA Std Work Week w/ 3 days per month weather													Pavement Repair												
B2010	B2000, A	B2020, B	SP-D 2" Overlay	38	19-Aug-24	21-Oct-24	31823.00	TON	850.00	AMA Std Work Week w/ 3 days per month weather													SP-D 2" Overlay												
B2020	B2010	B2040, E	Backfill Pavement Edges	39	19-Aug-24	22-Oct-24	696.00	STA	18.00	AMA Std Work Week w/ 3 days per month weather													Backfill Pavement Edges												
B2030	B2010	B2040	Additional Area Planing	12	13-Sep-24	01-Oct-24	23300.00	SY	2000.00	AMA Std Work Week w/ 3 days per month weather													Additional Area Planing												
B2040	B2030, B	E1040	Additional Area SP-D	7	22-Oct-24	31-Oct-24	4066.00	TON	600.00	AMA Std Work Week w/ 3 days per month weather													Additional Area SP-D												
B2050	B2010	B2060	Remove MBGF	5	27-Aug-24	04-Sep-24	1900.00	LF	400.00	AMA Std Work Week w/ 3 days per month weather													Remove MBGF												
B2060	B2050	E1000	Install MBGF	26	29-Aug-24	10-Oct-24	9070.00	LF	350.00	AMA Std Work Week w/ 3 days per month weather													Install MBGF												
3. Bridge Work																																			
B3000	B2000	B3010	Conc STR Repair	4	25-Jun-24	28-Jun-24	374.00	SF	100.00	AMA Std Work Week w/ 3 days per month weather													Conc STR Repair												
B3010	B3000	B3020	Clean, Seal, Replace Joints	8	01-Jul-24	12-Jul-24	400.00	LF	50.00	AMA Std Work Week w/ 3 days per month weather													Clean, Seal, Replace Joints												
B3020	B3010	E1000	Shot Blasting & Poly Overlay	4	15-Jul-24	19-Jul-24	1978.00	SY	500.00	AMA Std Work Week w/ 3 days per month weather													Shot Blasting & Poly Overlay												
4. Projectwide																																			
E1000	B2060, B	E1040	Small Signs	10	22-Oct-24	06-Nov-24	46.00	EA	5.00	AMA Std Work Week w/ 3 days per month weather													Small Signs												
E1010	B2020	E1040	Erosion Control Seeding	5	23-Oct-24	30-Oct-24	5.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather													Erosion Control Seeding												
E1030	B2010	E1035	Rumble Strips	5	22-Oct-24	29-Oct-24	140634.00	LF	30000.00	AMA Std Work Week w/ 3 days per month weather													Rumble Strips												
E1035	E1030	E1040	Final Pavement Markings	6	30-Oct-24	07-Nov-24	160000.00	LF	30000.00	AMA Std Work Week w/ 3 days per month weather													Final Pavement Markings												
E1040	A1020, E		Project Acceptance	3	08-Nov-24	14-Nov-24	3.00	DAY	1.00	AMA Std Work Week w/ 3 days per month weather													Project Acceptance												

Calendar Name	Calendar Description	Global P6 Calendar Name
AMA Std Work Week w/ 3 days per month weather	5 day work week, Assumes 3 weather days per month, holidays per 8.3.1.4 spec	AMA Std Work Week w/ 3 days per month weather 2020-2030

DocuSigned by:

 Signature: 8BECB09D6FA0440...
 Date: 3/28/2023

Note: This schedule is for information only and cannot be used as the contractor's base line schedule that is required by item 8. Prepare a project schedule in accordance with Item 8.

▶ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone