

Activity ID	Predecessor	Successors	Activity Name	Original Duration	Start	Finish	Qty	Unit	Rate	Calendar	2023												2024		
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar					
1243-02-031 FM 1259 Hereford Tierra Blanca Bridge												27-Feb-24													
Admin.												27-Feb-24													
A1000		A1010	Letting	2	01-Jun-23	02-Jun-23	2.00	DAY	1.00	Calendar Day	Letting												27-Feb-24		
A1010	A1000	B1010	Notice to Proceed	60	03-Jun-23	01-Aug-23	60.00	DAY	1.00	Calendar Day	Notice to Proceed												27-Feb-24		
A1020	B1010	C1040	Duration for Project - Weather & Holidays are Assumed but not Credited	128	03-Aug-23	27-Feb-24				CTD_5 Day/wk_incl holidays, weather - West	Duration for Project - Weather & Holidays are Assumed but not Credited												27-Feb-24		
A1030	B1010	C1040	WORKING DAYS for Project - Weather Days are Credited	145	03-Aug-23	27-Feb-24				8.3.1.1 (5 cal day/wk incl holidays)	WORKING DAYS for Project - Weather Days are Credited												27-Feb-24		
Pre-Milestone												10-Aug-23, Pre-Milestone													
B1010	A1010	A1030, A	TCP & SW3P Setup	3	03-Aug-23	07-Aug-23	3.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	TCP & SW3P Setup												02-Feb-24, Milestone		
B1020	B1010	B2020	Setup Detours - Roadway & Golf Cart	1	10-Aug-23	10-Aug-23	1.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Setup Detours - Roadway & Golf Cart												02-Feb-24, Milestone		
Milestone												02-Feb-24, Milestone													
B2001	B2020	B4060	Duration for Milestone - Weather & Holidays are Assumed but not Credited	108	11-Aug-23	02-Feb-24				CTD_5 Day/wk_incl holidays, weather - West	Duration for Milestone - Weather & Holidays are Assumed but not Credited												02-Feb-24, Milestone		
B2002	B2020	B4060	WORKING DAYS for Project - Weather Days are Credited	122	11-Aug-23	02-Feb-24				8.3.1.1 (5 cal day/wk incl holidays)	WORKING DAYS for Project - Weather Days are Credited												02-Feb-24, Milestone		
B2020	B1020	B2030, B	Remove STR (100-499Ft)	3	11-Aug-23	15-Aug-23	1.00	EA	0.33	CTD_5 Day/wk_incl holidays, weather - West	Remove STR (100-499Ft)												02-Feb-24, Milestone		
B2030	B2020	B2040	Remove Conc (Sidewalks) (Riprap)	1	17-Aug-23	17-Aug-23	170.00	SY	250.00	CTD_5 Day/wk_incl holidays, weather - West	Remove Conc (Sidewalks) (Riprap)												02-Feb-24, Milestone		
B2040	B2030	B2050, B	Remove Stab. Base & Asph Pav (12")	1	18-Aug-23	18-Aug-23	526.00	SY	2000.00	CTD_5 Day/wk_incl holidays, weather - West	Remove Stab. Base & Asph Pav (12")												02-Feb-24, Milestone		
B2050	B2040	B2067	Remove Conc (Curb & Gutter)	2	21-Aug-23	22-Aug-23	869.00	LF	500.00	CTD_5 Day/wk_incl holidays, weather - West	Remove Conc (Curb & Gutter)												02-Feb-24, Milestone		
B2060	B2040	B2065, B	Excavation (Roadway)	4	21-Aug-23	24-Aug-23	1626.00	CY	500.00	CTD_5 Day/wk_incl holidays, weather - West	Excavation (Roadway)												02-Feb-24, Milestone		
B2065	B2060	B2067	Tree Removal (under 24")	5	01-Sep-23	11-Sep-23	99.00	EA	20.00	CTD_5 Day/wk_incl holidays, weather - West	Tree Removal (under 24")												02-Feb-24, Milestone		
B2067	B2065, B	B2100	Tree Removal (24" and up)	3	11-Sep-23	15-Sep-23	11.00	EA	5.00	CTD_5 Day/wk_incl holidays, weather - West	Tree Removal (24" and up)												02-Feb-24, Milestone		
B2070	B2060	B2085	18" Drilled Shafts (4 total)	2	23-Aug-23	24-Aug-23	266.00	LF	70.00	CTD_5 Day/wk_incl holidays, weather - West	18" Drilled Shafts (4 total)												02-Feb-24, Milestone		
B2085	B2070	B2090	36" Drilled Shafts (26 total)	26	25-Aug-23	05-Oct-23	1519.00	LF	60.00	CTD_5 Day/wk_incl holidays, weather - West	36" Drilled Shafts (26 total)												02-Feb-24, Milestone		
B2090	B2085	B2091, B	Construct Abutments	8	13-Sep-23	26-Sep-23	112.00	CY	15.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Abutments												02-Feb-24, Milestone		
B2091	B2090	B2120	Cure Abutment	7	26-Sep-23	03-Oct-23	7.00	DAY	1.00	Calendar Day	Cure Abutment												02-Feb-24, Milestone		
B2100	B2090, B	B2101, B	Construct Columns (12 total) (10' & 15' Tall)	8	27-Sep-23	09-Oct-23	40.00	CY	5.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Columns (12 total) (10' & 15' Tall)												02-Feb-24, Milestone		
B2101	B2100	B2120	Cure Columns	7	05-Oct-23	12-Oct-23	7.00	DAY	1.00	Calendar Day	Cure Columns												02-Feb-24, Milestone		
B2110	B2100	B2111, B	Construct Caps	8	10-Oct-23	20-Oct-23	75.00	CY	10.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Caps												02-Feb-24, Milestone		
B2111	B2110	B2120	Cure Caps	7	18-Oct-23	25-Oct-23	7.00	DAY	1.00	Calendar Day	Cure Caps												02-Feb-24, Milestone		
B2120	B2111, B	B2130	Set Girders	2	26-Oct-23	27-Oct-23	34.00	EA	17.00	CTD_5 Day/wk_incl holidays, weather - West	Set Girders												02-Feb-24, Milestone		
B2130	B2120	B3010	Construct Backwall	6	30-Oct-23	06-Nov-23	6.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Backwall												02-Feb-24, Milestone		
B3010	B2130	B3011, B	Construct Deck (1/2 of 84' Wide)	20	31-Oct-23	29-Nov-23	20.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Deck (1/2 of 84' Wide)												02-Feb-24, Milestone		
B3011	B3010	B3013	Cure Deck	10	29-Nov-23	09-Dec-23	10.00	DAY	1.00	Calendar Day	Cure Deck												02-Feb-24, Milestone		
B3013	B3011	B3015	Bridge 6' Sidewalk	3	11-Dec-23	14-Dec-23	1400.00	SF	660.00	CTD_5 Day/wk_incl holidays, weather - West	Bridge 6' Sidewalk												02-Feb-24, Milestone		
B3015	B3013	B3016	Construct Deck (2/2 of 84' Wide)	7	15-Dec-23	27-Dec-23	7.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Construct Deck (2/2 of 84' Wide)												02-Feb-24, Milestone		
B3016	B3015	B3018	Cure Deck	10	27-Dec-23	06-Jan-24	10.00	DAY	1.00	Calendar Day	Cure Deck												02-Feb-24, Milestone		
B3018	B3016	B3030	Bridge SUP & Buffer	4	08-Jan-24	11-Jan-24	5154.00	SF	1100.00	CTD_5 Day/wk_incl holidays, weather - West	Bridge SUP & Buffer												02-Feb-24, Milestone		
B3020	B3010	B3021, B	Pour Approach Slab	9	30-Nov-23	14-Dec-23	135.00	CY	15.00	CTD_5 Day/wk_incl holidays, weather - West	Pour Approach Slab												02-Feb-24, Milestone		
B3021	B3020	B3030, B	Cure Approach Slab	7	14-Dec-23	21-Dec-23	7.00	DAY	1.00	Calendar Day	Cure Approach Slab												02-Feb-24, Milestone		
B3030	B3021, B	B3031	Install Bridge Rail	6	12-Jan-24	23-Jan-24	550.00	LF	100.00	CTD_5 Day/wk_incl holidays, weather - West	Install Bridge Rail												02-Feb-24, Milestone		
B3031	B3030	B4060	Rail Cure	7	23-Jan-24	30-Jan-24	7.00	DAY	1.00	Calendar Day	Rail Cure												02-Feb-24, Milestone		
B3040	B3020, B	C1010	Riprap Conc (5")	23	15-Dec-23	23-Jan-24	344.00	CY	15.00	CTD_5 Day/wk_incl holidays, weather - West	Riprap Conc (5")												02-Feb-24, Milestone		
B4010	B3021	B4011, B	Place Flex Base (12") & Prime Coat	1	22-Dec-23	22-Dec-23	50.00	CY	350.00	CTD_5 Day/wk_incl holidays, weather - West	Place Flex Base (12") & Prime Coat												02-Feb-24, Milestone		
B4011	B4010	B4030	Prime Cure	3	22-Dec-23	25-Dec-23	3.00	DAY	1.00	Calendar Day	Prime Cure												02-Feb-24, Milestone		
B4020	B4010		Install Curb & Gutter	4	26-Dec-23	29-Dec-23	794.00	LF	200.00	CTD_5 Day/wk_incl holidays, weather - West	Install Curb & Gutter												02-Feb-24, Milestone		
B4025	B2110	B3040	Install Drainage & Cart Path Under Bridge	5	23-Oct-23	27-Oct-23	25.00	CY	5.00	CTD_5 Day/wk_incl holidays, weather - West	Install Drainage & Cart Path Under Bridge												02-Feb-24, Milestone		
B4030	B4011	B4040	Plane Asph Conc Pavement	2	26-Dec-23	27-Dec-23	2669.00	SY	2000.00	CTD_5 Day/wk_incl holidays, weather - West	Plane Asph Conc Pavement												02-Feb-24, Milestone		
B4040	B4030	B4050	Superpave (Multiple 2" Lifts)	2	28-Dec-23	29-Dec-23	670.00	TON	350.00	CTD_5 Day/wk_incl holidays, weather - West	Superpave (Multiple 2" Lifts)												02-Feb-24, Milestone		
B4050	B4040	B4060	Final Pavement Markings	1	02-Jan-24	02-Jan-24	1.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Final Pavement Markings												02-Feb-24, Milestone		
B4060	B3031, B	C1040	Install MBGF / Remove Detour	2	31-Jan-24	02-Feb-24	2.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Install MBGF / Remove Detour												02-Feb-24, Milestone		
Post Milestone												27-Feb-24													
C1010	B3040	C1015	ADA Ramps / Conc Driveway	5	26-Jan-24	02-Feb-24	5.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	ADA Ramps / Conc Driveway												27-Feb-24		
C1015	C1010	C1020	Install Curb Inlet	4	05-Feb-24	09-Feb-24	4.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Install Curb Inlet												27-Feb-24		
C1020	C1015	C1040, C	Place 5" Concrete Sidewalks Beside Brid	9	09-Feb-24	22-Feb-24	130.00	CY	15.00	CTD_5 Day/wk_incl holidays, weather - West	Place 5" Concrete Sidewalks Beside Brid												27-Feb-24		
C1030	C1020	C1040	Soil Retention Blankets	1	12-Feb-24	13-Feb-24	402.00	SY	1000.00	CTD_5 Day/wk_incl holidays, weather - West	Soil Retention Blankets												27-Feb-24		
C1040	C1030, A		Project Closeout	3	22-Feb-24	27-Feb-24	3.00	DAY	1.00	CTD_5 Day/wk_incl holidays, weather - West	Project Closeout												27-Feb-24		

DocuSigned by:
Kenneth Petr
 8BECB09D6FA0440...
 Signature: _____
 Date: 3/28/2023

Note: This schedule is for information only and cannot be used as the contractor's base line schedule that is required by item 8. Prepare a project schedule in accordance with item 8.

Calendar Name	Calendar Description	Global P6 Calendar Name
8.3.1.1 Five Day Workweek - West	5 day work week, includes 6 holidays per year. Assumes 26 weather days per year	CTD_5 Day/wk_incl holidays, weather - West
8.3.1.1 Five Day Workweek - Contract Time, Milestone	5 day work week, includes 6 holidays per year. Assumes 0 weather days per year	8.3.1.1 (5 cal day/wk incl holidays)
Calendar Day (Cure days, NTP)	7 day work week, 0 holidays per year. Assumes 0 weather days per month	CTD_7 Day Calendar Day, no holidays, no weather

- National Holidays**
- The following are the 6 National holidays included:
- 1) January 1
 - 2) the last Monday in May
 - 3) July 4
 - 4) the first Monday in September
 - 5) the fourth Thursday in November
 - 6) December 24 or December 25

▶ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone