Contract Time Estimate

Road: US 69, etc. District: Beaumont
CSJ: 0200-11-107, etc. Project: Bridge Maintenance

	!-			- 0	-				_									20	22		27.5		20	12.11	T	2	023	
Phase	Location	TASK#	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Complete	Relationship	Ma (15	r)	Apr (15)		May (15)	Jun (15)		Jul (15)	Aug (15)	Sept (15)		Oct (15)	Nov (15)	Dec (15)	Jan (15)		eb 15)	Mar (15)
		1	BEGIN MILESTONE 1				0				mmin	шш	mmini	mmin	minim	duminin	mhun	minn	mminim	uluminin	mhor	minn	duminium	daminia	duminim	nhumi	піппп	minimi
		2	Set up TCP/BARRICADES	1	DAY	1.00	1						111111111		 		111111111	 			 					111111111	11111111	. !!!!!!!!!!!!
		3	Phase 1 Work - IH 10 at Turtle Bayou	18	EA	1.00	18	2	100	FS		444		11111111	11111111111		11111111	1111111111						***************************************		111111111	ШШ	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		4	Set up TCP/BARRICADES	1	DAY	1.00	1	3	100	FS																	ШШ	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		5	Phase 2 Work - IH 10 at Turtle Bayou	18	EA	1.00	18	4	100	FS																		
		6	END MILESTONE 1				0															4.14.14.14						
							0					ШШ																
		7	Set up TCP/Barricades - 2 sites, 2 phases	8	DAY	1.00	8	6	100	FS												1.						
		8	REPLACE STEEL BEARINGS - SH 347		DAY	1.00	9	7	100	FS		ШШ																
		9	RETROFIT RAIL (TY T221)	260	LF	26.00	10	7	100	FS																		
		10	CNC CRACK REPAIR - 11th Street	1960	LF	350.00	6	7	100	FS		ШШ	ШШШ														ШШШ	
		11	CLEANING AND SEALING JOINTS - 11TH	100	LF	50.00	2	10	100	FS		ШШ															ШШ	MMMM
		12	JOINT REPLACEMENT (SEJ) - SH 347	99	LF	6.00	17	7	100	FS		ШШ															ШШ	m
		13	POLYMER OVERLAY & CURE - SH 347	842	SY	75.00	12	12	100	FS	ШШ	ШШ	ШШШ	ШШ	ШШШ		ЩЩ									ШШШ	ШШ	шшш
		14	CLEAN & PAINT EXIST STR - 11TH ST		DAY	1.00	25	7	100	FS	11111111	ШШ	ШШШ	11111111												ШШ	ШШ	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		15	CLEAN & PAINT EXIST STR - SH 347		DAY	1.00	20	7	100	FS	ШШ	ШШ	ШШШ				ШШ	1111111111			ШШ					ШШШ	ШШ	шшшш
		16	STEEL SHEET PILE - IH 10 at Turtle Bayou		SF	350.00	10	6	100	FS		111111	ШШШ	ШШ			ШШ	1111111111			ЩЩ					ШШ	ШШ	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		17	STONE RR - IH 10 at Turtle Bayou	410.8	-		2	16	100	FS		ШШ									ЩЩ					111111111	1111111	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		18	CONCRETE RR - IH 10 at Turtle Bayou	enzore ,	CY	10.00	1	17	100	FS		ШШ		11111111				111111111			ШШ					111111111	ШШ	,11111111111111111111111111111111111111
		19	PENETRATING SEALER - 2 SITES	1592	SY	800.00	2	15	100	FS		ШШ	ШШ				ШШ	1111111111			ШШ						ШШ	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		20	STRIPING - 3 sites	54258	LF	5000.00	11	19	100	FS	ШШШ	ШШ	ШШШ	4444444	ШШШ		ШШ	ШШШ			ШШ	ШШ				mmil	ШШ	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		21	FINAL CLEAN-UP - 4 SITES	6	DAY	1.00	6	20	100	FS																	ШШШ	

Tasks 1 through 6 are Calendar Days for Milestone 1

This schedule assumes generic resources, production rates, sequences of construction and average weather conditions based on historic data. The Department will not adjust the number of working days and milestones, if any, due to differences in opinion regarding any assumptions made in the preparation of the schedule or for errors, omissions, or discrepancies found in the Department's conceptual time of determination schedule.

42 Calendar Days at 30 days per month (Milestone 1 - equivalent to 22 Working Days) plus 141 Working Days/ 15 working days per month = 10 months of Barricades, Signs, and Traffic Handling

Approximate Construction Start Date: March 15, 2022

Approximate Construction End Date: February 15, 2023