

Rd: FM 696, Etc.

County: Burleon

CSJ: 1507-02-016, Etc.

Project: Safety Treat Fixed Objects

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Pred Task	% Comp	Pred Task	% Comp	Start Day	Finish Day	= # Days / Cell					
														Jul (16)	Aug (16)	Sep (16)	Oct (16)	Nov (16)	Dec (16)
1	FM 2000: Signs & Barricades	1	LS	1	1							1	1						
2	Drainage Structures/Pipe	1,722	LF	100	18	1	100					2	19						
3	Temp Special Shoring	1,440	SF	500	3	2	100					20	22						
4	Drainage Structures/Culv	300	LF	70	5	3	100					23	27						
5	Inlet	1	EA	0.5	2	4	100					28	29						
6	Drainage Str/HW(double crew)	11	EA	0.8	14	5	100					30	43						
7	Drainage Str/WW(double crew)	8	EA	0.4	20	6	100					44	63						
8	Drainage Structures/SET	68	EA	3	23	7	100					64	86						
9	Driveway	104	EA	2	52	1	100					2	53						
10																			
11	FM 2000: striping	99,743	LF	10000	10	1	100					2	11						
12	Cleanup	1	LS	1	1	8	100					87	87						
13																			
14	FM 696: Signs & Barricades	1	LS	1	1	2						2	2						
15	Set PTB	900	LF	1500	1	14	100					3	3						
16	Remove Bridge Rail	1	Loc	1	1	15	100					4	4						
17	Install New Bridge Rail	1,057	LF	50	22	16	100					5	26						
18	Remove PTB	1	Loc	1	1	17	100					27	27						
19	Drainage Structures/Pipe	300	LF	100	3	14	100					3	5						
20	Drainage Structures/Culv	137	LF	70	2	19	100					6	7						
21	Drainage Structures/Headwall	2	EA	0.4	5	20	100					8	12						
22	Drainage Structures/SET	18	EA	3	6	21	100					13	18						
23	Driveway	21	EA	2	11	14	100					3	13						
24	Cleanup	1	LS	1	1	18	100					28	28						
25																			
26																			
27	87 Days at 16 Days/Month =																		
28	5.4 Months = 6 Months of Barricades																		
29																			
30	Letting Date: 3/5/2021																		
31	Anticipated Construction Authorization Date: 5/1/2021																		
32	Start Date: 7/1/2021																		
33	Anticipated Construction Completion Date: 12/31/2021																		

*Jean J. Ferry, P.E.* 1/20/2021