

Contract Time Estimate

Rd: SH0358 at Greenwood Dr.

County: Nueces

CSJ: RMC: 6395-94-001

Project: Bridge Substructure Repair

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Complete	Pred Task	% Complete	Pred Task	% Complete	Start Day	Finish Day
1	PLACE ADVANCE WARNING	1	DAY	1	1							1	1
2	MICROPILING	5	EA	0.3	17	1	100					2	18
3	FOOTING MASS	21	CY	2	11	2	100					19	29
4	RIP RAP	4	CY	2	2	3	100					30	31
5	FINAL CLEAN-UP	3	DAY	1	3	4	100					32	34
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													

