



40	Pavement Markings	1	LS	1	1	39	100					62	62
41	<b>MILESTONE 2</b>												
42	<b>Stage 2a</b>												
43													
44	<b>RIGHT TURN LANE</b>												
45	REMOVE CONC. PAVE	254	SY	1000	1	40	100					63	63
46	REMOVE FLEX BASE	254	SY	1500	1	45	100					64	64
47	Earthwork	150	SY	500	1	46	100					65	65
48	Lime Initial mix	500	SY	500	1	47	100					66	66
49	Mellow	4	SY	1	4	48	100					67	70
50	Remix-Lime/compact	500	SY	500	1	49	100					71	71
51	Ty D	300	TON	750	1	50	100					72	72
52	TY C	50	TON	750	1	51	100					73	73
53	Pavement Markings	1	LS	1	1	52	100					74	74
54													
55	<b>ENTRANCE RAMP</b>												
56													
57	SALV ASPHALT	939	SY	2000	1	53	100					75	75
58	REMOVE CONC. PAVE	100	SY	1000	1	57	100					76	76
59	REMOVE FLEX BASE	150	SY	1500	1	58	100					77	77
60	EARTH WORK	112	CY	500	1	59	100					78	78
61	Lime Initial mix	946	SY	500	2	60	100					79	80
62	Mellow	4	LS	1	4	61	100					81	84
63	Remix-Lime/compact	946	SY	500	2	62	100					85	86
64	Ty D	533	TON	750	1	63	100					87	87
65	TY C	252	TON	750	1	64	100					88	88
66	Pavement Markings	1	LS	1	1	65	100					89	89
67													
68	<b>FINALIZE</b>												
69	FINAL VEGITATION	1	LS	1	1	66	100					90	90
70	PUNCH LIST	7	LS	1	7	69	100					91	97
71	FINAL CLEAN UP	1	LS	1	1	70	100					98	98
72	<b>MILESTONE 3</b>												
73	Estimated Begin Construction: August 2021												
74	Estimated End Construction: DEC 2021												
75													
76	7 DAY WORK WEEK (30 DAYS)												
77													
78													
79													
80	# OF CALENDAR DAYS (98 X 1.22)=120 DAYS												
81	# OF MONTH OF BARRICADES (120/30) = 4 MONTHS												
82													
83	TOTAL # OF MONTH OF BARRICADES												
84	4 MONTHS												
85													
86	BY KEVIN BROSAM												
87	4/14/2021												

DocuSigned by:  
Kevin Brosam  
929CA83771E145D

4/15/2021

