

Rd: FM 148
CSJ: 0751-03-041

County: KAUFMAN
Project: F2021(906)

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Pred Task	% Comp	Pred Task	% Comp	Start Day	Finish Day
1	PHASE I												
2	PRJ SIGNS & BARRICADES	8	LS	1	8							1	8
3	PLACE SW3P	10	LS	1	10	2	100					9	18
4	PREPARE ROW	107	STA	50	3	3	80					17	19
5	CULVERT STRUCTURE	4	EA	0.15	27	4	80					20	46
6													
7	PHASE II												
8	SET UP TCP	3	LS	1	3	5	90					45	47
9	SUBGRADE WIDENING	107	STA	25	5	8	100					48	52
10	REWORK BASE & CEM TREAT	31,074	SY	2500	13	9	80					52	64
11	FLEXBASE & OCST	34,669	SY	5000	7	10	80					63	69
12	SUPERPAVE	3,809	TON	1000	4	11	60					68	71
13													
14	PHASE III												
15	DRIVEWAY (/MAIL BOX)	57	EA	5	12	12	80					72	83
16	SIGNING	30	ES	5	6	15	100					84	89
17	DRILLED SEEDING	64,103	SY	10000	7	16	100					90	96
18	RUMBLE STRIP	32,545	LF	17000	2	17	100					97	98
19	PVMT MARKINGS	26,076	LF	10000	3	18	80					99	101
20	FINAL CLEAN UP	10	LS	1	10	19	100					102	111
21													
22													
23	Working Days (WD)			111									
24	Calendar Days (CD=WDx1.22)			135									
25	No of Month (CD/21)			7									
26	This is a standard work week project												
27	Begin Construction: 10/2021												
28	End Constriction : 4/2022												
29													
30													
31													
32	<i>Jahor Roy</i> Jahor Roy, P.E.												
33													
34													
35													

2

= # Days / Cell

