

Activity ID	Calendar	Activity Name	Original Duration	Planned Start	Planned Finish	Predecessors	Successors	Quant	Prod. Rate	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A								
Jul-7 US 96 JUL			370	07-Sep-22	05-Mar-24					05-Mar-24																											
Jul-7.4 Pre Construction	Contract Prep and Delay		75	07-Sep-22	05-Nov-22					05-Nov-22, Jul-7.4 Pre Construction																											
A3180	Contract Prep and Delay	Contract Prep	45	07-Sep-22	12-Oct-22		A3190			Contract Prep																											
A3190	Contract Prep and Delay	Notice To Proceed	30	13-Oct-22	05-Nov-22	A3180	A0015			Notice To Proceed																											
Jul-7.3 Construction Durati	TxDOT Lufkin 15 WD		177	07-Nov-22	05-Mar-24					05-Mar-24																											
A3170	TxDOT Lufkin 15 WD	Construction Duration	177	07-Nov-22	05-Mar-24	A0015	A3085			05-Mar-24																											
Jul-7.1 PHASE 1			147	07-Nov-22	13-Jun-23					13-Jun-23, Jul-7.1 PHASE 1																											
Jul-7.1.A PHASE 1 STEP 1			58	07-Nov-22	08-Feb-23					08-Feb-23, Jul-7.1.A PHASE 1 STEP 1																											
A0015	TxDOT Lufkin 15 WD	SET TCP FOR PHASE 1 STEP 1	3	07-Nov-22	09-Nov-22	A3190	A0050, A0020	1	.33	SET TCP FOR PHASE 1 STEP 1																											
A0020	TxDOT Lufkin 15 WD	PLACE SW3P	4	10-Nov-22	16-Nov-22	A0015	A0064	1	25	PLACE SW3P																											
A0040	TxDOT Lufkin Migratory Birds	PREPARE RIGHT OF WAY	7	10-Nov-22	02-Dec-22	A0015	A0050, A0064	206, 34ac	6	PREPARE RIGHT OF WAY																											
A0050	TxDOT Lufkin 15 WD	WIDEN SHOULDER FOR DETOUR (TYB)	3	01-Dec-22	05-Dec-22	A0015, A0040	A0061	1490 tons	500 ton/	WIDEN SHOULDER FOR DETOUR (TYB)																											
A0061	TxDOT Lufkin 15 WD	LEVEL UP FOR DETOUR	2	06-Dec-22	07-Dec-22	A0050	A0064, A0065	826 TON	500 TON/	LEVEL UP FOR DETOUR																											
A0064	TxDOT Lufkin 15 WD	PLACE EMBANKMENT FOR WIDENING	5	08-Dec-22	12-Jan-23	A0061, A0040, A0020	A0090, A0065	91 STATION	20 STA/	PLACE EMBANKMENT FOR WIDENING																											
A0065	TxDOT Lufkin 15 WD	SEAL COAT DETOUR	2	18-Jan-23	19-Jan-23	A0061, A0064	A0070	12000 GAL	6000 GALL	SEAL COAT DETOUR																											
A0070	TxDOT Lufkin 15 WD	PLACE PAVEMENT MARKINGS FOR PHASE 1 STEP 2	3	23-Jan-23	02-Feb-23	A0065	A1000	130000 LF	5000 LF/DA	PLACE PAVEMENT MARKINGS FOR PHASE 1 STEP 2																											
A0090	TxDOT Lufkin 15 WD	TEMP SEEDING	8	18-Jan-23	08-Feb-23	A0064	A1000	13000	2000	TEMP SEEDING																											
Jul-7.1.B PHASE 1 STEP 2			89	09-Feb-23	13-Jun-23					13-Jun-23, Jul-7.1.B PHASE 1 STEP 2																											
A1000	TxDOT Lufkin 15 WD	SWITCH TRAFFIC TO PHASE 1 STEP 2 CONFIGURATION	2	09-Feb-23	14-Feb-23	A0090, A0070	A1005, A1003			SWITCH TRAFFIC TO PHASE 1 STEP 2 CONFIGURATION																											
A1003	TxDOT Lufkin 15 WD	PLACE SW3P	4	01-Mar-23	06-Mar-23	A1000	A1005	1	25	PLACE SW3P																											
A1005	TxDOT Lufkin 15 WD	EXCAV/EMB	4	07-Mar-23	14-Mar-23	A1000, A1003	A1007, A1010	5000	1500 CY/DA	EXCAV/EMB																											
A1007	TxDOT Lufkin 15 WD	REBUILD DRIVEWAYS AND MOVE AND RESET STRUCTURE	10	15-Mar-23	18-Apr-23	A1005	A1045	43	4 / DAY	REBUILD DRIVEWAYS AND MOVE AND RESET STRUCTURE																											
A1010	TxDOT Lufkin Treated Base	WIDEN SUBGRADE AND PLACE TYB OR CEM TRTBASE	11	04-Apr-23	20-Apr-23	A1005	A1020	16245	1500 SY	WIDEN SUBGRADE AND PLACE TYB OR CEM TRTBASE																											
A1020	TxDOT Lufkin Seal Coat	PLACE 1 CST	2	01-May-23	02-May-23	A1010	A1040	16638 GAL	1200 GAL /	PLACE 1 CST																											
A1040	TxDOT Lufkin 15 WD	PLACE 2.5 "ACP	6	03-May-23	10-May-23	A1020	A1045	3664 TON	750 TON/	PLACE 2.5 "ACP																											

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone
- Summary

Time Charges and Barricades
 177 WD / 12 WD/ Month = 14.75 Months Say 15 Months
 15 Months X 256 WD/ Year / 12 Months = 320 Calendar Days
 Start Date Nov 7, 2022
 Finish Date March 5, 2024

Ralph P. Condra

Ralph P Condra
 July 8, 2022

Activity ID	Calendar	Activity Name	Original Duration	Planned Start	Planned Finish	Predecessors	Successors	Quant	Prod. Rate	S O N D J F M A M J J A S O N D J F M A																											
										Gantt Chart (Activity Bars and Milestones)																											
A1045	TxDOT Lufkin 15 WD	SHOULDER UP EDGE	5	11-May-23	17-May-23	A1040,A1007	A1060, A1050	99 STA	20 STA/...	[Gantt Bar: May 11 - May 17, 2023]																											
A1050	TxDOT Lufkin 15 WD	TEMP SEEDING	13	15-May-23	13-Jun-23	A1045	A3095	24,521 SY	2000 SY/DA	[Gantt Bar: May 15 - Jun 13, 2023]																											
A1060	TxDOT Lufkin 15 WD	PLACE WORK ZONE PAVEMENT MARKERS FOR PHASE 2	4	18-May-23	05-Jun-23	A1045	A3095			[Gantt Bar: May 18 - Jun 5, 2023]																											
Jul-7.2 PHASE 2			51	14-Jun-23	23-Aug-23					[Gantt Bar: Jun 14 - Aug 23, 2023]																											
A3095	TxDOT Lufkin 15 WD	SWITCH TRAFFIC TO PHASE 2 CONFIGURATION	2	14-Jun-23	15-Jun-23	A1060,A1050	A3102, A3103, A3104			[Gantt Bar: Jun 14 - Jun 15, 2023]																											
A3100	TxDOT Lufkin 15 WD	PLACE SW3P	3	16-Jun-23	22-Jun-23	A3095	A3102	1	33	[Gantt Bar: Jun 16 - Jun 22, 2023]																											
A3102	TxDOT Lufkin 15 WD	EXCAV/EMB	4	23-Jun-23	06-Jul-23	A3095,A3100	A3103, A3105	5000	1500 CY/...	[Gantt Bar: Jun 23 - Jul 6, 2023]																											
A3103	TxDOT Lufkin 15 WD	REBUILD PRIVATE DRIVES, MOVE AND RESET PIPE	11	07-Jul-23	21-Jul-23	A3095,A3102	A3145	42	4	[Gantt Bar: Jul 7 - Jul 21, 2023]																											
A3105	TxDOT Lufkin Treated Base	WIDEN SUBGRADE AND PLACE TYB OR CEM TRTBASE	10	07-Jul-23	20-Jul-23	A3102	A3125	13,875	1500 SY/...	[Gantt Bar: Jul 7 - Jul 20, 2023]																											
A3125	TxDOT Lufkin 15 WD	PLACE 1 CST	2	21-Jul-23	24-Jul-23	A3105	A3135	12605 GAL	1200 GAL/...	[Gantt Bar: Jul 21 - Jul 24, 2023]																											
A3135	TxDOT Lufkin 15 WD	PLACE 2.5"ACP	3	25-Jul-23	27-Jul-23	A3125	A3145	1926 TON	750 TON/...	[Gantt Bar: Jul 25 - Jul 27, 2023]																											
A3145	TxDOT Lufkin 15 WD	SHOULDER UP EDGE	2	28-Jul-23	31-Jul-23	A3135,A3103	A3155, A3165	36 STA	20 STA/...	[Gantt Bar: Jul 28 - Jul 31, 2023]																											
A3155	TxDOT Lufkin 15 WD	TEMP SEEDING	13	07-Aug-23	23-Aug-23	A3145	A3040	24,521 SY	2000 SY/DA	[Gantt Bar: Aug 7 - Aug 23, 2023]																											
A3165	TxDOT Lufkin 15 WD	PLACE WORK ZONE PAVEMENT MARKERS FOR PHASE 3	3	07-Aug-23	09-Aug-23	A3145	A3040			[Gantt Bar: Aug 7 - Aug 9, 2023]																											
Jul-7.C PHASE 3			67	24-Aug-23	05-Mar-24					[Gantt Bar: Aug 24 - Mar 5, 2024]																											
A3040	TxDOT Lufkin 15 WD	PLACE 2.5 "ACP SP C (PHASE 3 LIMITS)	13	24-Aug-23	14-Sep-23	A3165,A3155	A3060, A3050, A3060	8419	750 TON/...	[Gantt Bar: Aug 24 - Sep 14, 2023]																											
A3050	TxDOT Lufkin 15 WD	PLACE WORK ZONE PAVEMENT TABS	1	15-Sep-23	15-Sep-23	A3040	A3060			[Gantt Bar: Sep 15, 2023]																											
A3060	TxDOT Lufkin 15 WD	PLACE 1 CST	3	18-Sep-23	20-Sep-23	A3040,A3050	A3065	30000	1200 GAL/...	[Gantt Bar: Sep 18 - Sep 20, 2023]																											
A3065	TxDOT Lufkin 15 WD	PLACE 2"ACP SACA	18	21-Sep-23	03-Nov-23	A3060	A3079, A3076	13278	750 TON/...	[Gantt Bar: Sep 21 - Nov 3, 2023]																											
A3070	TxDOT Lufkin 15 WD	REMOVE AND REPLACE MBGF/END TREATMENTS	8	15-Sep-23	26-Sep-23	A3040	A3085	200 LF/DAY	1450	[Gantt Bar: Sep 15 - Sep 26, 2023]																											
A3076	TxDOT Lufkin 15 WD	PLACE RUMBLE STRIPS	5	06-Nov-23	17-Nov-23	A3065	A3085	41088	1000 LF/DA	[Gantt Bar: Nov 6 - Nov 17, 2023]																											
A3079	TxDOT Lufkin 15 WD	PLACE 4" COMPOST TOPSOIL	25	11-Oct-23	10-Jan-24	A3065	A3085, A3081	49042	2000 SY/DA	[Gantt Bar: Oct 11 - Jan 10, 2024]																											
A3081	TxDOT Lufkin 15 WD	PERMANENT SEEDING	17	27-Nov-23	05-Feb-24	A3079	A3085	49042	3000 SY/...	[Gantt Bar: Nov 27 - Feb 5, 2024]																											
A3084	TxDOT Lufkin 15 WD	FINAL STRIPING	8	15-Sep-23	26-Sep-23	A3040	A3085	160,000 LF	20,00 LF/DA	[Gantt Bar: Sep 15 - Sep 26, 2023]																											
A3085	TxDOT Lufkin 15 WD	FINAL CLEAN UP	8	12-Feb-24	05-Mar-24	A3079,A3076, A3070,A3084,				[Gantt Bar: Feb 12 - Mar 5, 2024]																											