

Contract Time Estimate

Rd: SH 16, etc County: Atascosa, Etc.
 CSJ: 6342-37-001 Project: RMC 6342-37-001

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Pred Task	% Comp	Pred Task	% Comp	Start Day	Finish Day
1	Install Barricades and TCP	40		1	40		100					1	40
2	SW3P and Erosion Control	1,900		34	56	1						1	56
3	Remove and Replace MBGF Items	10,025		175	58	2	1					2	59
4	Place Mowstrip	987		17	59	3	2					4	62
5	Install Topsoil, Seeding, and SRB	24,815		450	56	4	6					8	63
6	Cleanup	40		1	40	1	60					25	64
7													
8													
9													
10	Time	64		1	64	1						1	64
11													
12	Time Determination Other 8.3.1.1												
13													
14	Work Days in Month: 21.3												
15	Barricades: 3 Months												
16													
17													

