

Contract Time Estimate

Rd: US 79

County: RUSK

CSJ: 0246-01-037

Project: F 2B24(254)

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Start Day	Finish Day	= # DAYS / CELL				
										Sep (18)	Oct (18)	Nov (12)	Dec (12)	Jan (14)
1	TCP	1	DAY	1	1	0	100	1	1					
2	Excavation	8,161	CY	700	12	1	100	2	13	█				
3	Embankment/Geogrid	17,038	SY	400	43	2	100	14	56	█	█	█	█	
4	Clean-Up	1	LF	0.3	4	3	100	57	60				█	
5														
6														
7														
8														
9														
10														
11														
12														
13	4 Months													
14	60 Days													
15	Standard Workweek													
16														
17														
18														
19														