

Activity ID	Activity Name	DPR	Qty	Original Duration	Start	Finish	Calendar	2024												2025												2026												2027												2028											
								M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
CSJ 0545-04-048 SH 42																																																								7-Jan-28, CSJ 0545-0											
GENERAL																																																								7-Jan-28, GENERAL											
GEN-0010	Project Duration			704	10-Jun-24	7-Jan-28	SAT 8.3.1.4 Standard Workweek 2020-2040																																																	Project Duration											
GEN-1000	Notice to Proceed			0	10-Jun-24*		Standard Calendar 2020-2040																																																	Notice to Proceed											
GEN-9000	Substantial Completion			684	10-Jun-24	2-Dec-27	SAT 8.3.1.4 Standard Workweek 2020-2040																																																	Substantial Completion											
GEN-9010	Final Cleanup/Punchlist			20	2-Dec-27	7-Jan-28	Standard Calendar 2020-2040																																																	Final Cleanup/Punchlist											
GEN-9900	Final Completion			0		7-Jan-28	Standard Calendar 2020-2040																																																	Final Completion											
PHASE 0 STAGE 1																																																								21-Jun-24, PHASE 0 STAGE 1											
P0-100000	Phase 0 Stage 2 Start			0	10-Jun-24		Standard Calendar 2020-2040																																																	Phase 0 Stage 2 Start											
P0-100010	Phase 0 Stage 2 Duration			10	10-Jun-24	21-Jun-24	Standard Workweek 2020-2040																																																	Phase 0 Stage 2 Duration											
P0-100020	Advance Warning Signs & Traffic Control Devices	1.00	1.00	1	10-Jun-24	10-Jun-24	Standard Calendar 2020-2040																																																	Advance Warning Signs & Traffic Control Devices											
P0-100030	SW3P	1.00	1.00	1	11-Jun-24	11-Jun-24	Standard Calendar 2020-2040																																																	SW3P											
P0-100040	Construct Detour Subgrade	2529.00		1	13-Jun-24	13-Jun-24	Standard Calendar 2020-2040																																																	Construct Detour Subgrade											
P0-100050	Construct Detour SP-B 8"	1200.00		1	14-Jun-24	14-Jun-24	Standard Calendar 2020-2040																																																	Construct Detour SP-B 8"											
P0-100060	Construct Detour SP-C 2"	1200.00		1	17-Jun-24	17-Jun-24	Standard Calendar 2020-2040																																																	Construct Detour SP-C 2"											
P0-100070	Install Temp Shoring	538.00		1	18-Jun-24	18-Jun-24	Standard Calendar 2020-2040																																																	Install Temp Shoring											
P0-100080	Install Perm Culvert H	50.00		2	20-Jun-24	21-Jun-24	Standard Calendar 2020-2040																																																	Install Perm Culvert H											
P0-100090	Phase 0 Stage 1 End			0		21-Jun-24	Standard Calendar 2020-2040																																																	Phase 0 Stage 1 End											
PHASE 0 STAGE 2																																																								8-Jul-24, PHASE 0 STAGE 2											
P0-200000	Phase 0 Stage 2 Start			0	24-Jun-24		Standard Calendar 2020-2040																																																	Phase 0 Stage 2 Start											
P0-200010	Phase 0 Stage 2 Duration			11	24-Jun-24	8-Jul-24	Standard Workweek 2020-2040																																																	Phase 0 Stage 2 Duration											
P0-200020	Advance Warning Signs & Traffic Control Devices	1.00	1.00	1	24-Jun-24	24-Jun-24	Standard Calendar 2020-2040																																																	Advance Warning Signs & Traffic Control Devices											
P0-200030	SW3P	1.00	1.00	1	25-Jun-24	25-Jun-24	Standard Calendar 2020-2040																																																	SW3P											
P0-200040	Construct Detour Subgrade	2529.00		1	27-Jun-24	27-Jun-24	Standard Calendar 2020-2040																																																	Construct Detour Subgrade											
P0-200050	Construct Detour SP-B 8"	1200.00		1	28-Jun-24	28-Jun-24	Standard Calendar 2020-2040																																																	Construct Detour SP-B 8"											
P0-200060	Construct Detour SP-C 2"	1200.00		1	1-Jul-24	1-Jul-24	Standard Calendar 2020-2040																																																	Construct Detour SP-C 2"											
P0-200070	Install Temp Special Shoring	538.00		1	2-Jul-24	2-Jul-24	Standard Calendar 2020-2040																																																	Install Temp Special Shoring											
P0-200080	Install Perm Culvert H	50.00		2	5-Jul-24	8-Jul-24	Standard Calendar 2020-2040																																																	Install Perm Culvert H											
P0-200090	Phase 0 Stage 2 End			0		8-Jul-24	Standard Calendar 2020-2040																																																	Phase 0 Stage 2 End											
PHASE 1																																																								3-Sep-24, PHASE 1											
P1-100000	Phase 1 Start			0	10-Jun-24		Standard Calendar 2020-2040																																																	Phase 1 Start											
P1-1000010	Phase 1 Duration			47	10-Jun-24	3-Sep-24	SAT 8.3.1.4 Standard Workweek 2020-2040																																																	Phase 1 Duration											
P1-1000016	Advance Warning Signs	1.00	1.00	1	10-Jun-24*	10-Jun-24	Standard Calendar 2020-2040																																																	Advance Warning Signs											
P1-1000017	Traffic Control Devices	1.00	1.00	1	11-Jun-24	11-Jun-24	Standard Calendar 2020-2040																																																	Traffic Control Devices											
P1-1000018	SW3P	1.00	2.00	2	13-Jun-24	14-Jun-24	Standard Calendar 2020-2040																																																	SW3P											
P1-1000019	Preparing ROW	4.00	42.00	10	17-Jun-24	2-Jul-24	Standard Calendar 2020-2040																																																	Preparing ROW											
P1-1000020	Install Temp Culverts	100.00	45.00	1	25-Jun-24	25-Jun-24	Standard Calendar 2020-2040																																																	Install Temp Culverts											
P1-1000022	Install Perm Culverts	74.00	809.00	11	27-Jun-24	16-Jul-24	Standard Calendar 2020-2040																																																	Install Perm Culverts											
P1-1000023	Install Perm Headwalls	0.50	9.00	18	18-Jul-24	16-Aug-24	Standard Calendar 2020-2040																																																	Install Perm Headwalls											
P1-1000026	Install Work Zone Markings and Signing	50000.00	22140.00	1	16-Jul-24	16-Jul-24	Standard Calendar 2020-2040																																																	Install Work Zone Markings and Signing											

█ Remaining Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▼ Summary

Start Date: 10-Jun-24
Finish Date: 7-Jan-28
Data Date: 1-Jan-20
Run Date/Time: 3-Jul-24 / 10:56

CSJ 0545-04-048 SH 42



