

**Contract Time Estimate**

Rd: FM 344, ETC. County: SMITH, ETC.  
 CSJ: 0927-01-030, ETC. Project: STP 2B20(056) HES

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Start Day	Finish Day
1	<b>FM 344 (CSJ: 0927-01-030)</b>	-		0					
2	TCP	1	LS	0.5	2	1		1	2
3	Install Erosion Control	5,650	LF	1200	5	2	100	3	7
4	Cross Culvert Extentions	12	EA	0.4	30	3	40	5	34
5	Install Driveway Pipe & SET's	1,584	LF	100	16	4	75	28	43
6	Driveway & Intersection Surf	2,479	SY	200	13	5	100	44	56
7	Install MBGF & Mowstrip	1,075	LF	50	22	5	100	44	65
8	Final Clean-up	1	DAY	0.34	3	7	100	66	68
9									
10	<b>FM 768 (CSJ: 1124-01-010)</b>	-		0					
11	TCP	1	LS	0.5	2	8	100	69	70
12	Install Erosion Control	11,150	LF	1200	10	11	100	71	80
13	Cross Culvert Extentions	35	EA	0.4	88	12	40	75	162
14	Install Driveway Pipe & SET's	1,810	LF	100	19	13	80	146	164
15	Driveway & Intersection Surf	2,408	SY	200	13	14	100	165	177
16	Install MBGF & Mowstrip	1,369	LF	50	28	14	100	165	192
17	Final Clean-up	1	DAY	0.34	3	16	100	193	195
18									
19	<b>STANDARD WORKWEEK</b>								
20	<b>195 DAYS</b>								
21	<b>12 MONTHS</b>								
22									

