

Rd: FM 22
CSJ: 0634-01-014, ETC

County: CHEROKEE
Project: STP 2021(318)HES, ETC.

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Comp	Start Day	Finish Day
53	BRIDGE RAIL	300	LF	60	5	50	100	130	134
54	THRIE-BEAM, MBGF, SGT & MOW STRIP/ACP BASE	1	LS	0.34	3	53	100	135	137
55	TOPSOIL & PERMANENT SEEDING	3,357	SY	5000	1	54	100	138	138
56	FM 22 0634-01-014 (SAFETY WIDENING)								
57	INITIAL TRAFFIC CONTROL	1	LS	1	1	55	100	139	139
58	INSTALL SW3P DEVICES	1	LS	0.5	2	57	100	140	141
59	PREP ROW	36	STA	2	18	58	100	142	159
60	FLEX PVMT STR REPAIR (8IN)	1,000	CY	350	3	57	100	140	142
61	SUBGRADE WIDENING	234	STA	10	24	60	100	143	166
62	BLADING	255	STA	10	26	60	100	143	168
63	SP-B PG 64-22 (8" BASE)	17,451	TON	750	24	62	100	169	192
64	TEMPORARY PVMT MRK TABS	2,787	EA	1000	3	63	100	193	195
65	OCST	74,672	SY	36000	3	64	100	196	198
66	TEMPORARY WORK ZONE PAVEMENT MARKINGS	92,097	LF	50000	2	65	100	199	200
67	SP-D SAC-A PG 70-22 (1.5" SURFACE)	6,160	TON	750	9	66	100	201	209
68	TEMPORARY WORK ZONE PAVEMENT MARKINGS	9,820	LF	5000	2	67	100	210	211
69	BACKFILL	234	STA	75	4	68	100	212	215
70	DRIVEWAY CULVERTS	342	LF	50	7	69	100	216	222
71	EMBANKMENT	1,000	CY	500	2	70	100	223	224
72	D-GR HMA TY-D PG64-22 (DRIVEWAY & INTERSECTION)	351	TON	500	1	71	100	225	225
73	ACP (DRIVEWAY)	1,277	SY	4000	1	72	100	226	226
74	CONC HES (DRIVEWAY)	68	SY	1000	1	73	100	227	227
75	MAILBOXES	40	EA	40	1	74	100	228	228
76	MAILBOX TURNOUTS	514	SY	500	2	75	100	229	230
77	SMALL SIGNS	64	EA	50	2	76	100	231	232
78	GATING	3	EA	5	1	77	100	233	233
79	FENCING	614	LF	500	2	78	100	234	235
80	TOPSOIL & PERMANENT SEEDING (ROADWAY)	62,358	SY	20000	4	79	100	236	239
81	TOPSOIL & PERMANENT SEEDING (DRIVEWAY)	3,539	SY	20000	1	80	100	240	240
82	PERMANENT PAVEMENT MARKINGS	163,093	LF	25000	7	81	100	241	247
83	PERFORM FINAL CLEANUP	1	LS	0.5	2	82	100	248	249
84	16 MONTHS								
85	249 DAYS								

