


ID	Task Name	Quantity	Units	Production Rate [Per Day]	Duration	Predecessors	Accum Days
1	CSJ 0089-10-030 Construction Schedule				60 days		60
2	Estimated Start of Work				0 days		0
3	BU 59R at Colorado River Relief (CSJ 0913-20-098)				60 days		60
4	Phase 1 - 24 Hour Operation				4 days		4
5	Install Initial SW3P Controls	1	LS	0.5	1 day	6SS	1
6	Setup Traffic Control	1	LS	1	1 day		1
7	Begin Milestone 1				0 days	6	1
8	Demo Existing Culvert	1	EA	0.35	1 day	5SS	1
9	Precast Box Culvert	32	LF	32	3 days	8SS	3
10	Cement Stabilized Backfill & Cure	55	CY	20	3 days	9SS	3
11	Restore Pavement	68	CY	250	1 day	10	4
12	Phase 2 - 24 Hour Operation				4 days		8
13	Setup Traffic Control	1	LS	1	1 day	11	5
14	Install Initial SW3P Controls	1	LS	0.5	1 day	13SS	5
15	Demo Existing Culvert	1	EA	0.35	1 day	14SS	5
16	Precast Box Culvert	28	LF	30	3 days	15SS	7
17	Cement Stabilized Backfill & Cure	48	CY	20	3 days	16SS	7
18	Restore Pavement	68	CY	250	1 day	17	8
19	Return NB Traffic to Original Alignment	1	LS	1	1 day	18FF	8
20	End Milestone 1				0 days	19	8
21	Phase 3 - 24 Hour Operation				4 days		12
22	Install Initial SW3P Controls	1	LS	0.5	1 day	23SS	9
23	Install Traffic Control	1	LS	1	1 day	18	9
24	Begin Milestone 2				0 days	23	9
25	Demo Existing Culvert	1	EA	0.35	1 day	22SS	9
26	Precast Box Culvert	36	LF	40	3 days	25SS	11
27	Cement Stabilized Backfill & Cure	62	CY	20	3 days	26SS	11
28	Restore Pavement	68	CY	250	1 day	27	12
29	Phase 4 - 24 Hour Operation				4 days		16
30	Install Initial SW3P Controls	1	LS	0.5	1 day	31SS	13
31	Install Traffic Control	1	LS	1	1 day	28	13
32	Demo Existing Culvert	1	EA	0.35	1 day	30SS	13
33	Precast Box Culvert	29	LF	32	3 days	32SS	15
34	Cement Stabilized Backfill & Cure	50	CY	20	3 days	33SS	15
35	Restore Pavement	66	CY	250	1 day	34	16
36	Return SB Traffic to Original Alignment	1	LS	1	1 day	35FF	16
37	End Milestone 2				0 days	36	16
38	Phase 5				44 days		60
39	Wingwalls	2	LS	0.1	30 days	35	46
40	Riprap (Concrete)	31	CY	10	3 days	39	49
41	Embankment	252	CY	500	3 days	40	52
42	Level up	242	TON	100	4 days	35	20
43	HMA	568	TON	100	6 days	42	26
44	MBGF	1	LS	0.25	4 days	43	30
45	Install Object Markers/Delineators/Signs	17	EA	100	1 day	44	31
46	Final Grading	1	LS	0.5	4 days	41	56
47	Seeding/Fertilizing/Watering	6731	SY	4000	2 days	46	58
48	Remove SW3P	1	LS	1	1 day	47	59
49	Clean up	1	LS	1	1 day	48	60



Task Summary Project Summary Start-only Finish-only Deadline Progress Manual Progress Milestone

Ben A. Jones 9/29/2023

