

CONTRACT TIME ESTIMATE


RD: US 90, ETC
 CSJ: 0026-02-039, ETC

COUNTY: FAYETTE, ETC
 PROJECT: F 2024(332), ETC

ESTIMATED DURATION: 75
 TOTAL MONTHS: 5

DAYS @ 15 DAYS/MONTH

TASK #	DESCRIPTION	QUANTITY	UNIT	DAILY RATE	DURATION	PRED TASK	% COM	START DAY	FINISH DAY	MONTH 1	MONTH 2	MONTH 3	MONTH 4	MONTH 5
1	SET UP TCP	1	LS	0.5	2			1	2	█				
2	SEAL COAT	539,603	GAL	44500	13	1	100	3	15	█				
3	STRIPE	1	LS	0.25	4	2	50	10	13		█			
4	RPM'S	1	LS	0.5	2	3	100	14	15		█			
5	SEAL COAT	539,603	GAL	44500	13	4	100	16	28		█			
6	STRIPE	1	LS	0.25	4	5	50	23	26		█			
7	RPM'S	1	LS	0.5	2	6	100	27	28		█			
8	SEAL COAT	539,603	GAL	44500	13	7	100	29	41		█			
9	STRIPE	1	LS	0.25	4	8	50	36	39		█			
10	RPM'S	1	LS	0.5	2	9	100	40	41		█			
11	SEAL COAT	539,603	GAL	44500	13	10	100	42	54		█			
12	STRIPE	1	LS	0.25	4	11	50	49	52		█			
13	RPM'S	1	LS	0.5	2	12	100	53	54		█			
14	SEAL COAT	539,603	GAL	44500	13	13	100	55	67		█			
15	STRIPE	1	LS	0.25	4	14	100	68	71		█			
16	RPM'S	1	LS	0.5	2	15	100	72	73		█			
17	FINAL CLEAN UP & REMOVE TCP	1	LS	0.5	2	16	100	74	75		█			



 DESIGN ENGINEER

 DATE