



Glenn Lazaro, P.E.
04/06/2022

	Remaining Level of Effort		Milestone
	Actual Work		Summary
	Remaining Work		
	Critical Remaining Work		
	Start Constraint		
	Finish Constraint		

CSJ 0027-12-158
IH69 OVER OYSTER CREEK
 Page 1 of 2

7 DAY WORK WEEK
 STANDARD TxDOT HOLIDAY
 TOTAL CONSTRUCTION TIME = 367 WORKING DAYS

(c) Primavera Systems, Inc.

IH69 OYSTER CREEK			050004096												03-Jan-22 10:05												
Activity ID	Activity Name	Original Duration	Start	Finish	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
A2130	BRIDGE DECK	15	25-Aug-23	09-Sep-23																							
A2140	CURE BRIDGE DECK	21	09-Sep-23	25-Sep-23																							
A2150	SSTR RAIL	10	25-Sep-23	05-Oct-23																							
A2160	APPROACH SLAB	10	10-Sep-23	19-Sep-23																							
A2170	CURE APPROACH SLAB	7	05-Oct-23	10-Oct-23																							
A2180	METAL BEAM GUARD FENCE	5	11-Oct-23	15-Oct-23																							
A2190	RIPRAP	15	16-Oct-23	30-Oct-23																							
PHASE 3		15	31-Oct-23	15-Nov-23																							
A3000	PHASE 3	15	31-Oct-23	15-Nov-23																							
A3010	SET UP TRAFFIC CONTROL	5	31-Oct-23	04-Nov-23																							
A3020	CONSTRUCT MEDIAN BARRIER	10	05-Nov-23	15-Nov-23																							
FINALIZATION		31	16-Nov-23	28-Dec-23																							
F1000	PERMANENT PAVEMENT MARKING	10	16-Nov-23	27-Nov-23																							
F1010	SHIFT TRAFFIC	2	28-Nov-23	29-Nov-23																							
F1020	BLOCK SODDING	10	30-Nov-23	09-Dec-23																							
F1030	PUNCHLIST	7	11-Dec-23	19-Dec-23																							
F1040	FINAL INSPECTION	7	20-Dec-23	28-Dec-23																							
F1050	FINAL ACCEPTANCE - END CONSTRUCTION	0		28-Dec-23																							



Glenn Lazaro, P.E.
04/06/2022

	Remaining Level of Effort		Milestone
	Actual Work		Summary
	Remaining Work		
	Critical Remaining Work		
	Start Constraint		
	Finish Constraint		

CSJ 0027-12-158
IH69 OVER OYSTER CREEK
 Page 2 of 2

7 DAY WORK WEEK
 STANDARD TxDOT HOLIDAY
 TOTAL CONSTRUCTION TIME = 367 WORKING DAYS

(c) Primavera Systems, Inc.