

**PRE - BID RFI TRACKING SPREADSHEET**

PROJECT CSJ	RFI NUMBER	DATE RECEIVED	RFI DESCRIPTION/CLAIM	DATE RESPONDED	RFI SOLUTION	DATE RESOLVED
1552-01-011	1	04/06/20	Plans call for desingaged source for the barrier. Where is it located? General note states it belongs to the contractor, correct? Can it be pinned to the bridge deck or bolted? Can we get a copy of the cross sections?	04/03/20	Barrier is located at IH 37 and US 77 interchange. The general note is wrong and if we provide them to the contractor in the plans we can not allow you to keep them. The barrier will have to be bolted to the bridge deck due to the types of structures these are and the fact he barrier will basically be acting as the curb/beam that is being removed for the phased construction. I am checking with the consultant to get a copy of the cross sections and once i recieve them they will be posted on the FTP website	04/06/20
1552-01-011	2	04/06/20	but where is the designated source stockpile of the F-shape barriers as indicated in the plans? Will Neoprene pads and bolts be provided?	04/06/20	Barrier is located at IH 37 and US 77 interchange. Neoprene pads, bolts and connecting hardware for the barriers will be the responsibility of the contractor to obtaine.	04/06/20
1552-01-011	3	04/06/20	can I get the location of the concrete barrier that will be used for the above referenced project	04/06/20	Barrier is located at IH 37 and US 77 interchange.	04/06/20
1552-01-011	4	04/08/20	512-6029 Port CTB (MOVE) has 4705LF. The total on sheet 7 shows only 2841LF but if you add the subtotal right above it together they do equal 4705LF.	04/08/20	Bid as shown on the plans	04/08/20
1552-01-011	5	04/08/20	there is 740 LF of 24" Drill Shaft on the plans but only 526 called out in the quantity.	04/08/20	Bid as shown on the plans	04/08/20
1552-01-011	6	04/09/20	You indicate PCTB is in stockpile @ 37/77. Are the holes already in this barrier to accept the bolts and how many bolts per barrier ? Will start of time on project be adjusted to allow order , fab, and galvanizing of bolts ?	04/09/20	Yes holes should already be there. They had to be cast like that due to it requireing extra steel as well. Sheet 57 shows 3'6" spacing from the end with 6 EQ spaced at 3' max. The intent is every project starts on time but at the same time we understand there can be impacts by fabrication. We will look at each situation on a case by case baises and we would need justification for any request for time suspension just as we have always done.	04/09/20
1552-01-011	7	04/09/20	What is the correct quantity for Move PCTB ?	04/09/20	Bid it with the quanty shown in the E&Q sheet	04/09/20