

PRE - BID RFI TRACKING SPREADSHEETB2:M5J30B2:M4B2:M6B2:M9B2:M6B2:M9B2:M6B2:M9B2:M6B2:M9

PROJECT CSJ	RFI NUMBER	DATE RECEIVED	RFI DESCRIPTION/CLAIM	DATE RESPONDED	RFI SOLUTION	DATE RESOLVED
0155-02-029	1	10/13/21	1. Sheets 151 and 161 indicate RAC to be installed on Culverts "I", "M", and "N". There are no profiles for these culverts and they are not listed on the BCS summary. The RAC standard only indicates the height of the RAC to be between 8" and 24 ". Can you provide the sections for these culverts so we can confirm the RAC quantity?	10/15/21	1. Culverts "I", "M", and "N" will not be replaced or extended, however the RAC standard will be used to anchor the T223 rail. Culvert I assumed a (C+T) of 8 inches; Culvert M assumed a (C+T) 24 inches; and Culvert N assumed a (C+T) 24 inches.	10/15/21
0155-02-029	2	10/15/21	1. Can the following documents be provided: Cross Sections Time Determination Schedule Geo Tech/Bore Log Report 2. Will this be a CE&I project? 3. There is a discrepancy in the basis of estimate sheets and bid quantities for cement stabilized subgrade 8" and 12". 8" cement stabilization: Basis of estimate sheets show 650 SY and the bid quantity is 7,296 SY (See plan sheet 29I) 12" cement stabilization: Basis of estimate sheets show 13,261.67 SY and the bid quantity is 6,646 SY (See plan sheets 29I AND 29J) 4. The basis of estimate sheets also show the cement application rate will be 10% by weight. Is this correct? Please clarify.	10/18/21	1. They have already been posted to the FTP website. 2. That will be an option depending on staffing needs at the area office. 3. Addendum posted. 4. Bid as shown in the plans	10/27/21
0155-02-029	3	10/15/21	1. Can you clarify where item 310 6012 (RC250 Prime) will be used on this project? (7,396 Gallons)	10/18/21	1. The RC 250 Prime Coat will be used in CSJ 040 only on the proposed typical sections that have edge detail B or edge detail E. The specific station ranges are: 41+50-46+00 66+36-76+90 99+50-103+95 142+50-147+00 218+50-224+00 300+50-415+00	10/27/21
0155-02-029	4	10/16/21	1. Item 462 6005 box culvert 4x4.....Bid quantity has 134 LF but the drainage summary sheets and culvert layout sheets only identify 67 LF Item 462 6009 box culvert 5x5.....Bid quantity has 295 LF but the drainage summary sheets and culvert layout sheets has 0 LF (No 5x5 identified) Is this a bid quantity error or being installed somewhere that is not identified these plan sheets? Please clarify.	10/18/21	1. Addendum posted.	10/27/21
0155-02-029	5	10/18/21	1. Sheet 263 shows cement stabilized backfill (cross hatched) above the top of the proposed and existing box, extending 2' beyond the structure width. Could you provide the proposed depth dimension of the CSB. Also, will the CSB be paid for the 2' trench width along the proposed culvert under the roadway?	10/18/21	1. This depth is not a constant value and varies across the length of the culvert. It can be determined from the profile view of the culvert. The detail only shows and is calculated above the culvert.	10/27/21
0155-02-029	6	10/18/21	1. The quantity for item 462-6005 Conc Box Culv (4x4) appears to be double as what is shown in the plans...	10/18/21	1. Addendum posted.	10/27/21
0155-02-029	7	10/18/21	1. Good morning, we are requesting CAD files for the 0155-02-029, Goliad County project bidding 11/04/2021. Thank you for your time.	10/18/2021	1. These will be provided to the lowest bidder upon request after letting.	10/18/21

0155-02-029	8	10/18/21	1. Item 0462-6009 Conc Box Culv (5x5) has a quantity of 295 LF but the plans do not show this item in the summary tables or the culvert sections.	10/18/21	1. Addendum posted.	10/27/21
0155-02-029	9	10/18/21	1. Item 0462-6067 Conc Box Culv (4x2) Extn has a quantity of 37 LF but the plans summary totals only show 31 LF.	10/18/21	1. Addendum posted.	10/27/21
0155-02-029	10	10/19/21	1. Item 0462-6049 Conc Box Culv (4x4) Extn has a quantity of 112 LF but the plan summary totals only show 74 LF.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	11	10/19/21	1. Item 0462-6054 Conc Box Culv (6x3) Extn has a quantity of 44 LF but the plan summary totals only show 22 LF.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	12	10/19/21	1. Item 0464-6003 RCP (18 IN) has a quantity of 1126 LF but the plan summary totals only show 611 LF.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	13	10/19/21	1. Item 0467-6144 SET TY I 4X4 4:1 C has a quantity of 19 EA but the plan summary totals only show 10 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	14	10/19/21	1. Item 0467-6148 SET TY I 4X5 3:1 C has a quantity of 14 EA but the plan summary totals only show 8 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	15	10/19/21	1. Item 0467-6148 SET TY I 4X5 3:1 C has a quantity of 14 EA but the plan summary totals only show 8 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	16	10/19/21	1. Item 0467-6154 SET TY I 4X6 3:1 C has a quantity of 3 EA but the plan summary totals only show 0 EA. Item 0467-6155 SET TY I 4X6 4:1 C has a quantity of 3 EA but the plan summary totals only show 0 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	17	10/19/21	1. Item 0467-6212 SET TY I 6X4 4:1 C has a quantity of 3 EA but the plan summary totals only show 1 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	18	10/19/21	1. Item 0467-6219 SET TY I 6X5 4:1 C has a quantity of 4 EA but the plan summary totals only show 2 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	19	10/19/21	1. Item 0467-6363 SET TY II 18 IN 6:1 P has a quantity of 94 EA but the plan summary totals only show 52 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	20	10/20/21	1. Item 0480-6001 Clean Exist Culv has a quantity of 49 EA but the plan summary totals only show 34 EA. Item 0496-6016 Remov Str (Pipe) has a quantity of 48 EA but the plan summary totals only show 27 EA.	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	21	10/20/21	1. Sheet 34 indicates 1,200 LF of item 780 Conc Crack Repair (Discrete Inject) between stations 0+00 and 35+00 (sheet 139). Could you provide any details as to where this work is located and what kind of structures require injection?	10/27/21	1. This quantity is at the intersection of US 59 and US 183 and shown on sheet 25 and is to repair existing concrete pavement as directed by the Engineer.	10/27/21
0155-02-029	22	10/22/21	1. Good afternoon, we are requesting cross sections and time schedule files for the 0155-02-029, Goliad County project bidding 11/04/2021.	10/27/21	1. They have already been posted to the FTP website.	10/27/21
0155-02-029	23	10/25/21	1. Bid item 780 6002 CNC CRACK REPAIR (DISCRETE)(INJECT).....1,200 LF The plans do not identify where this work will be required and I could not find a detail for this work. Can additional information be provided?	10/26/21	1. This quantity is at the intersection of US 59 and US 183 and shown on sheet 25 and is to repair existing concrete pavement as directed by the Engineer.	10/27/21

0155-02-029	24	10/27/21	1. Item 666-6076 REFL PAV MRK TY I (W)(WORD)(60MIL) - 117 EA. – This item does not show up in the summary sheets. Where will this item be used?	10/27/21	1. Addendum posted.	10/27/21
0155-02-029	25	10/28/21	1. Will TxDOT allow stockpiling within the ROW with proper protection/delineation 2. Clarification on pavement repair 3. Clarification on both the Drilling Plan and Bridge Demolition Plan 4. Clarification on Tree Removals and the reuse and spread of tree chippings 5. Night work for crack sealing work	10/28/21	1. Stockpiling in the ROW will be allowed as long as long as it is maintained and proper protection and barricades in place. Item 7 in the general notes also addresses project specific locations (PSLs) and needs to be followed. 2. See the typical sections. All items included in the pavement repair item will have to be done in the same day (example mill, seal, and overlay) 3. Both the demo plan and drilling plan will need to be submitted to our office for review prior to commencing work on these items. The drilling plan must address each of the bullet points under the respective bid items. 4. Trees will need to be removed from the job site and can not be stockpiled within the ROW. It is allowable for the contractor to spread the chippings within the ROW as long as they are spread to a reasonable depth of cover. 5. Night work for crack sealing work will be allowed and preferred. Lighting plans will need to be submitted for any night work.	10/28/2021
0155-02-029	26	10/29/21	1. Typical Section C on Sheet 14 shows 4" Excavation but not shown on the quantities. Section involves Excavation of 4" then 6" FB/3"D-GR/1.5"D-GR for 10.5" Note says new PGL is 6.5" higher than existing which is correct once you remove 4". There is no Excavation accounted for in these areas, please advise how to account for this cost. 2. Missing Bid Quantities for the intersections, under what item is this work accounted for? No typical intersection bid item in Bid items.	11/01/21	1. Sheet 36 shows the Excavation quantity for typical section C under item 110-6001 2. The intersection is paid for by item as shown on sheet 038. These totals are added into the Project total on the roadway summary sheets.	11/01/21
0155-02-029	27	11/03/21	1. Does contractor just deliver 5 gal trees for Item 192 and Park personnel install? Also do you have list of approved nurseries? 2. Prime item 310 in plans references MC30 & SS-1 w/ water but bid item is RC250? Is RC 250 going to be shot on base w/o aggregate? 3. On sht 15 of plans : which Sta's apply to which Detail C, D, F ? 4. In some cases plans show both trackless tack & 1crse underseal under ACP ? 5. Discrepancy in plans : notes show RAP may be retained by Contractor as long as it is incorporated in project(bkfl, pavement mix, etc) Shows any excess RAP to be stockpiled for Txdot Shows any RAP remaining from Contract belongs to Contractor Later in plans shows 5000 CY to Txdot 6. Was time determination developed before or after Addendum 1 substantial change in quantities ? 7. Appears maybe these 2 controls were separate projects at one time and later combined ? 8. On plan Summaries the Port Message Boards only appear under the 18 mile Coleto Crk Br work ?	11/03/21	1. Correct. The contractor purchases and delivers to the park only. The park has a list local approved nurseries. 2. Bid as shown in the plans. 3. Right Edge Detail: Sta 726+15 to Sta 748+00 – Edge Detail F Sta 748+00 to Sta 831+75 – Edge Detail D Sta 955+55 to Sta 1061+15 – Edge Detail C Sta 1081+07 to Sta 1088+00 – Edge Detail D Left Edge Detail: Sta 726+15 to Sta 750+00 – Edge Detail C Sta 750+00 to Sta 760+00 – Edge Detail D Sta 760+00 to Sta 831+75 – Edge Detail C Sta 955+55 to Sta 1061+15 – Edge Detail D Sta 1081+07 to Sta 1088+00 – Edge Detail C 4. Bid as shown in the plans. 5. 5000 CY will remain property of TxDOT all remaining RAP can be utilized as indicated in the plans and will become property of the contractor. 6. There was no change to the time determination. 7. This has always been a standalone project and was not combined. 7. Message boards are paid for by the each and can be utilized anywhere on the project.	