

CSJ 6327-82-001

2019 BPM

Various

Tarrant County

June 28, 2019

Contractor # 1

Q1. Is there a time determination analysis that could be posted to FTP website for the project to be let on July 10th, CSJ: 6327-82-001?

A1. The contract time is attached.

Contract Time Estimate

Rd: SH 180, ETC. County: Tarrant, ETC.
 RMC: 6327-82-001 Project: 2019 BPM

TASK #	Description	Quantity	Unit	Daily Rate	Duration	Pred Task	% Compl	Pred Task	% Compl	Pred Task	% Compl	Start Day	Finish Day	= # Days / Cell						
														Sep (20)	Oct (20)	Nov (20)	Dec (20)	Jan (20)		
1																				
2	02-184-0-0314-01-074 (FM1189 @ IH20)																			
3	Set up Advance Warning Signs	1	LS	1	1		100					1	1							
4	Phase 1: Set up TCP/Detour Bridge Closure	1	LS	1	1	3	100					2	2							
5	-Joint Work																			
6	-Abut. #5 Flowable Backfill & Concrete Struc. Repairs																			
7	Phase 2 Stage A: EB IH20 Outside Lane	1	LS	1	1	4	100					3	3							
8	-Concrete Surf Tmmt at Bent #4 & Abut. #5																			
9	-Joint Work																			
10	-Conc. Structural Repairs																			
11	-Conc. Crack Repair at Bent #4																			
12	Phase 2 Stage B: EB IH20 Inside Shoulder	1	LS	1	1	7	100					4	4							
13	-Concrete Surf Tmmt at Bent #3																			
14	-Conc. Crack Repair at Bent #3																			
15	Phase 3 Stage A: WB IH20 Outside Lane	1	LS	1	1	12	100					5	5							
16	-Concrete Surf Tmmt at Bent #2 & Abut. #1																			
17	-Conc. Crack Repair at Bent #2																			
18	Phase 3 Stage B: WB IH20 Inside Shoulder	1	LS	1	1	15	100					6	6							
19	-Concrete Surf Tmmt at Bent #3																			
20	-Conc. Crack Repair at Bent #3																			
21																				
22	02-220-0-0008-06-437 (SH180 @ GREEN OAKS)																			
23	Set up Advance Warning Signs	1	LS	1	1	18	100					7	7							
24	Phase 1 Stage A: SB Green Oaks Outside Lanes	1	LS	1	1	23	100					8	8							
25	-Joint Work																			
26	-Sidewalk Joint Repairs																			
27	Phase 1 Stage B: SB Green Oaks Inside Lane	1	LS	1	1	24	100					9	9							
28	-Joint Work																			
29	Phase 2 Stage A: NB Green Oaks Outside Lanes	1	LS	1	1	27	100					10	10							
30	-Joint Work																			
31	-Sidewalk Joint Repairs																			
32	Phase 2 Stage B: NB Green Oaks Inside Lane	1	LS	1	1	29	100					11	11							
33	-Joint Work																			
34	Phase 3 Stage A: WB SH 180	3	LS	1	3	32	100					12	14							
35	-Concrete Surface Treatment																			
36	-Penetrating Conc Surf Treatment Abut. #6																			
37	-Flowable Backfill Under Riprap and Approach																			
38	Phase 3 Stage B: EB SH 180	3	LS	1	3	34	100					15	17							
39	-Concrete Surface Treatment Abut. #1, Bents #2-#4																			
40	-Flowable Backfill Under Riprap and Approach																			
41																				
42	02-220-0-0008-13-342 (IH 20 @ Forest Hill Dr)																			
43	Advance Warning Signs Set UP	1	LS	1	1	38	100					18	18							
44	Phase I Stage A: EB IH 20 Outside Lanes	2	LS	1	2	43	100					19	20							
45	-Cleaning and sealing of joints																			
46	-Concrete Structural Repairs																			
47	Phase I Stage B: EB IH 20 Inside Lane	1	LS	1	1	44	100					21	21							
48	-Cleaning and sealing of joints																			
49	Phase II Stage A: WB IH 20 Outside Lanes	1	LS	1	1	47	100					22	22							
50	-Cleaning and sealing of joints																			

