

Can assume 45-60 days for contract execution / Notice to Proceed, after letting

Activity ID	OD	Start	Finish	2021												2022												2023											
				N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun				
Proposed State Highway Improvement for IH 20 (Midland County) - CSJ:0005-1	557	05-Jan-21	22-Feb-23																																				
Project Summary	557	05-Jan-21	22-Feb-23																																				
PS1000 Project Contract Letting by TxDOT	0	05-Jan-21*																																					
PS1010 Contract Execution	60	05-Jan-21	05-Mar-21																																				
PS1020 60-Day Delay (Includes Mobilization & Utility Relocation)	60	06-Mar-21	04-May-21																																				
PS1040 Construction Duration in Working Days	459	05-May-21	22-Feb-23																																				
PS1080 Construction Duration in Calendar Days	659	05-May-21	22-Feb-23																																				
Construction Duration	471	05-May-21	22-Feb-23																																				
Phase 1	153	05-May-21	03-Dec-21																																				
Phase 1 - Stage 1	15	05-May-21	25-May-21																																				
P1-S0-M100 Start of Phase 1, Stage 1	0	05-May-21																																					
P1-S0-1000 Install Advance Warning Signs	1	05-May-21	05-May-21																																				
P1-S0-1010 Place Erosion Control, Traffic Control & Portable Traffic Barriers as shown on the Plans	7	06-May-21	14-May-21																																				
P1-S0-1030 Construct Temporary Pavement Widening for IH20	7	17-May-21	25-May-21																																				
P1-S0-M200 Completion of Phase 1, Stage 1	0		25-May-21																																				
Phase 1 - Stage 2	90	26-May-21	28-Sep-21																																				
P1-S2-M100 Start of Phase 1, Stage 2	0	26-May-21																																					
P1-S2-1010 Place Traffic Control Devices & Portable Traffic Barrier	1	26-May-21	26-May-21																																				
P1-S2-1060 Construct Temporary Detour Pavement for IH 20 & Proposed FM 1178 Ramps	21	26-May-21	25-Jun-21																																				
P1-S2-1040 Place Traffic Control Devices & Portable Traffic Barrier as shown for Construction of Inside Half of	8	25-Jun-21	08-Jul-21																																				
P1-S2-1050 Convert Frontage Roads to One Way Traffic Operations	8	08-Jul-21	20-Jul-21																																				
P1-S2-M200 Completion of Phase 1, Stage 2	0		28-Sep-21																																				
P1-S2-1030 Construct Inside Half of Proposed Frontage Road Base Pavement	49	20-Jul-21	28-Sep-21																																				
Phase 1 - Stage 3	48	28-Sep-21	03-Dec-21																																				
P1-S3-M100 Start of Phase 1 Stage 3	0	28-Sep-21																																					
P1-S1-1050 Shift Frontage Road Traffic to Proposed Pavement	3	28-Sep-21	01-Oct-21																																				
P1-S1-1070 Place Traffic Control Devices & Portable Traffic Barriers to Construct Outside Half of Proposed FF	7	01-Oct-21	12-Oct-21																																				
P1-S1-1080 Construct Outside Half of Proposed FR Base Pavement.	30	12-Oct-21	23-Nov-21																																				
P1-S1-1090 Construct Driveways and Side Streets	7	23-Nov-21	02-Dec-21																																				
P1-S3-M200 Finish of Phase 1 Stage 3	1	02-Dec-21	03-Dec-21																																				
Phase 2	233	03-Dec-21	26-Oct-22																																				
Phase 2 - Stage 1	185	03-Dec-21	19-Aug-22																																				
P2-M100 Start of Phase 2 Stage 1	0	03-Dec-21																																					
P2.S1.1000 Place Traffic Control Devices & Portable Traffic Barrier, Shift Traffic to Temp Detour Pavement	9	03-Dec-21	16-Dec-21																																				
P2.S1.1060 Construction of Retaining Walls	64	16-Dec-21	16-Mar-22																																				
P2.S1.1010 Construct IH 20 Proposed Mainlanes	90	16-Dec-21	25-Apr-22																																				
P2.S1.1020 Construct IH 20 Proposed Overpass Bridge	55	02-May-22	20-Jul-22																																				
P2.S1.1030 Open Proposed FM 1178 Ramps to Traffic	4	27-Jul-22	02-Aug-22																																				
P2.S1.1040 Remove Pavment for Exisitng FM 1178 Ramps	10	02-Aug-22	16-Aug-22																																				
P2.S1.1050 Open Portion of Proposed Frontage Roads to Two-Way Traffic	3	16-Aug-22	19-Aug-22																																				
P2-M200 Completion of Phase 2 Stage 1	0		19-Aug-22																																				
Phase 2 - Stage 2	30	19-Aug-22	30-Sep-22																																				
P2-M210 Start of Phase 2 Stage 2	0	19-Aug-22																																					
P2.S2.1000 Place Traffic Control Devices & Portable Traffic Barrier to Close IH 20 Inside & Outside Shoulder	6	19-Aug-22	29-Aug-22																																				
P2.S2.1100 Shift IH20 Traffic to Proposed Pavement	1	06-Sep-22	07-Sep-22																																				
P2.S2.1010 Construct Temporary Pavement Widening for IH 20 & Two of the Proposed LP 250 Ramps	2	14-Sep-22	16-Sep-22																																				
P2.S2.1020 Open Entirety of Proposed Frontage Roads to Two-Way Traffic	4	16-Sep-22	22-Sep-22																																				

Schedule correctly shows a 60 day delay start after the Notice to Proceed

- Remaining Level of Effort
- Critical Remaining Work
- ▬ Actual Work
- ▬ Remaining Work
- ◆ Milestone
- ▬ Summary

STATE HIGHWAY IMPROVEMENT - IH20 (MIDLAND COUNTY)

CSJ: 0005-14-084



