



BMP Inspection Job Aid

Preservation of Existing Vegetation

This job aid is a tool to assist with the completion of Form 2118. All required corrective actions, comments, or discussions must be documented on the Form 2118.

INSTALLATION		Y, N, N/A
1.	Are areas to be preserved clearly identified in the Stormwater Discharge Map or SWP3 Layout Sheets?	
2.	Are preserved areas installed in accordance with the Stormwater Discharge Map or Erosion Control Sheets?	
3.	Are all project personnel aware of the location of the preserved areas?	
4.	Have preserved areas been marked off before clearing and grubbing activities on site?	
5.	Have clearing and grubbing operations been staged to preserve existing vegetation?	
6.	Have areas to be preserved been marked with high visibility construction perimeter fence?	
7.	Are construction materials, equipment storage, and parking areas located off and away from the areas of preservation?	
INSPECTION		Y, N, N/A
1.	Are all preserved areas marked with high visibility construction perimeter fence?	
2.	Is there evidence of vehicle traffic in the preserved area?	
3.	Has the construction perimeter fence been removed or damaged?	
4.	Has any vegetation been damaged or disturbed?	
5.	Are construction materials, equipment storage, and parking areas installed off and away from the preserved areas?	
6.	Have trenches been dug near tree trunks (e.g. inside of tree drip line or canopy, etc.)?	
7.	Was corrective action recommended to the contractor?	
MAINTENANCE		Y, N, N/A
1.	Are preserved areas in good condition without any visible damage?	
2.	Was vehicle traffic damage repaired, if any?	
3.	Have removed or broken construction perimeter fence been replaced?	
4.	Does the preserved area appear otherwise healthy and undisturbed?	
5.	Do any construction activities need to be moved away from the preserved area?	
6.	Did the contractor address all recommended maintenance needs?	
7.	Were any additional BMPs recommended to the Contractor?	
Comments/Notes:		
Reference: TPDES Construction General Permit TXR150000 Part.III.F and Part.III.G		