



BMP Inspection Job Aid

Street Sweeping

This job aid is a tool to assist with the completion of Form 2118. All required corrective actions, comments, or discussions must be documented on the 2118.

INSTALLATION		Y, N, N/A
1.	Have street sweeping locations been documented in the Stormwater Discharge Maps or Erosion Control Layout Sheets?	
2.	Is a street sweeping vehicle available at the site?	
3.	Is the street sweeping vehicle being stored and maintained properly at the site (e.g., parked in the designated vehicle area, etc.)?	
4.	Are site personnel aware of street sweeping requirements?	
5.	Is a designated person scheduled to operate the street sweeper?	
6.	Are local street sweeping requirements being accounted for?	
7.	Have stabilized construction exits been installed to minimize tracked sediment?	
INSPECTION		Y, N, N/A
1.	Are the street sweeping practices being performed in accordance with the Stormwater Discharge Map or Erosion Control Sheets?	
2.	Are the other sediment control BMPs functioning properly (e.g., sediment buildup on construction exit, etc.)?	
3.	Is street sweeping being conducted during all phases of construction activities?	
4.	Is street sweeping being utilized at the end of every working day?	
5.	Are adjacent roadways free of sediments accumulation and tracks?	
6.	Is any debris visible within the public roadway?	
7.	Were any concerns identified with the street sweeping activities?	
8.	Were maintenance requirements recommended to the contractor?	
MAINTENANCE		Y, N, N/A
1.	Are surrounding roadways in good condition without any sediment deposits?	
2.	Is the street sweeping vehicle in good working condition?	
3.	Is all sediment swept from roadway?	
4.	Is all debris/trash vacuumed from roadway?	
5.	Is the sediment being removed during maintenance and properly disposed of or managed?	
6.	Did the contractor address all recommended maintenance needs?	
7.	Were any additional BMPs recommended to the contractor?	
Comments/Notes:		
References: TXDOT Temporary Erosion, Sedimentation, and Environmental Controls: Item 506 (Sections 2.4 & 4.4.4) TPDES Construction General Permit TXR 150000 Part III.F and Part III.G		