

1. Are perimeter barricades required at all 17 work locations? **No they are not. We typically use the TCP standards when a lane closure is needed, & when not needed simply place road work ahead signs on each end of the project to let the public know work is going on under the bridge.**
2. If so can we move them to the next site once work is completed at a site? **See above**
3. The quantity for the piling encasement is based upon using square dimensions but the general notes on Sheet B says that they should be circular – how do you want these encasements, circular or square? **We've built them both ways, so whichever way is better for you. We'll pay for concrete actually poured regardless of the shape.**