

PRE - BID RFI TRACKING SPREADSHEET

PROJECT CSJ	RFI NUMBER	DATE RECEIVED	RFI DESCRIPTION/CLAIM	DATE RESPONDED	RFI SOLUTION	DATE RESOLVED
0088-01-068, ETC	1	03/18/19	<p>The subject project requires a 2.25-inch mill and replaced with 1.5-inch D-GR layer and a 0.75-inch TBWC layer. This design is reducing the pavement structure of the roadway since TBWC is not a structural layer.</p> <p>Can a 2-inch Superpave (SAC-A) and a 2-inch mill be used in lieu of this design? The project has a proposed Grade 4 underseal which would address the removal of the membrane.</p>	03/19/19	This was discussed with our District Lab and various people and we do not want to make this change. Please bid as per plans.	03/22/19