

PRE - BID RFI TRACKING SPREADSHEET

PROJECT CSJ	RFI NUMBER	DATE RECEIVED	RFI DESCRIPTION/CLAIM	DATE RESPONDED	RFI SOLUTION	DATE RESOLVED
0155-02-029	1	05/12/20	1. Can you verify the trees by size, station, and location left or right for the 208 trees to be removed? 2. Is it correct to assume you want the remaining trees trimmed to a height of 18 ft. above the roadway to the fence line for the length of the entire project and the underbrush removed to the fence line as well?	05/12/20	1. See the P&P sheets. Tree removals are marked by a darker Tree symbol as indicated in the Legend. You can get the station and offset from those sheets. We are basically removing all trees that are in excess of 5 feet from the fence/ROW line. 2. Correct. The entire project shall have trees trimmed to height of 18 feet on the road side and 10 feet on the backside and all brush removed and paid for under PrepROW in accordance with TRB standards from ROW line to ROW line.	05/12/20