

**PRE - BID RFI TRACKING SPREADSHEET**

PROJECT CSJ	RFI NUMBER	DATE RECEIVED	RFI DESCRIPTION/CLAIM	DATE RESPONDED	RFI SOLUTION	DATE RESOLVED
6343-57-001	1	02/13/20	Will TXDOT allow non recyclable abrasive? There is no place to park steel grit recycler. Which is the size of 18 wheeler trailer. The painting portion is more than engineers estimate and time is not enough for rigging blasting ,painting and removal. Will TXDOT allow a permanent closure and two way stoplights to increase access to bridge to expedite bridge painting? Per 446 Steel painting spec it says QP-1 and QP-2 contractor required... Will TXDOT enforce this spec and require this certification?	02/18/20	We would allow a non-recyclable abrasive. QP1 and QP 2 will be enforced and require documentation. We would allow two way stoplights but not a full closure of the roadway.	02/18/20
6343-57-001	2	02/18/20	Do you have beam measurements and quantities on these bridges that are to be cleaned and painted I do not see anything in the plans	02/19/20	#160890119602002 (FM 884 over the Dry Creek) Approx 3200 SF of painted surface #161290112201002 (FM 791 over the San Antonio River) 201002-L01 – 2400 SF 201002-L02 – 3000 SF 201002-L03 – 14,500 SF #161290112201003 (FM 792 over the Scared Dog Creek) 180 SF	02/19/20