

CSJ: 0092-06-105

Limits: Chambers Creek to Ellis County Line

Last revision: 5/3/2022

Highway: IH-45

Letting Date: May 2022

County: Navarro

No.	Questions	Answers
1	I am not finding the Type or Grade desired for item 247 referenced for use on item 351 Flexible Pavement Repair. Can you provide what TxDOT is desiring for use on this project.	TY-D GR 1-2
2	On the same item 351, I think I understand that you want to mill out and remove all the existing pavement structure, then replace it with 10" of new flexible base, a prime, then 2" hot mix surface. Just making sure that you are not intending to salvage or reuse any of the existing pavement structure in the finished project?	That is correct.
3	When could the successful bidder expect to begin work on this project?	Work can begin after the contract is awarded and pre-construction meeting takes place.
4	Plans sheet 60 in the plans shows the SRG TL2 being installed. As you can see from the attached photo of the same intersection there will not be enough room to accommodate the SRG TL2. This corner could accommodate the GF31 TL2 + radius guardrail under bid item 540 6001. Please clarify which TL2 will be used on this project.	What will be used on the project is the GF31 TL2.
5	I find no time restrictions in the plans. Are there any that I have missed?	9:00 AM to 3:30 PM
6	On the Southbound frontage road a large section is composed of 2" mill and overlay. Much of this section is in front of Rice High School and Intermediate schools. I drove that location yesterday afternoon and the school traffic was very heavy. Will we be able to get this section completed during the summer months to avoid disruptions to school operations?	Yes, this work can be done during the summer months.
7	Plan sheet 63 has the note END TREATMENT SGT FOR TWO WAY Or DAT FOR ONE WAY. IH 45 is a hurricane evacuation route when installing for the new BYPASS all guardrail installed had end treatments on north & south ends on ML & FR. Would this rule apply to Rice?	Yes this rule would apply.
8	The 12" Flexible Pavement Structure Repair detail shows to prime with MC-30. MC-30 is a cutback asphalt and usually requires a curing time. Is MC-30 going to used or can tack be used in lieu of MC-30 before the 2" of HMAC is placed?	It needs to be MC -30 or AEP.
9	If MC-30 is going to be used, will the contractor be allowed to place Hotmix on it immediately after it is shot since we can't leave a 2" drop off overnight?	Yes
10	If a milling machine is used to cut the patches and remove the base material will saw cutting be required?	Not required as long as there is a clean line between existing and repaired section.
11		
12		
13		