

Pre-Bid Question Form

Project: FOR REMOVAL AND PROPOSED CHAIN LINK FENCE
Control: RMC 6388-14-001
Highway: SL 0375
County: EL PASO

NO.	Question	Response
1	Item 550 Chainlink Fence install, what is the finish of the fabric and posts, galvanized or vinyl coated ?	Refer to notes on sheet 53
2	Item 550 Chainlink Fence Install on Sheet 52 Note 2 some location may require 8'h, the price for 8'h is a different cost than the 7'h How many feet what locations are expected ?	8ft' fence is from Note from USCOE General Standards, I don't anticipate any 8' fence will be needed
3	Item 550 Chainlink Fence on sheet 52 note 1, it notes the bottom rail requirement, however it doesn't note if the top of the fence is toprail or tension wire ?	It can be toprail or tension wire
4	Item 100 Preparing Right of Way, there is nothing noted in the plans or specs that shows an actual list of what is to be removed for the 230 stations?	Please refer to Item 100 in the spec book and become familiar with the site as noted on page 1 of the general notes
5	Please provide post and rail diameter sizes and footings sizes for the chainlink fence for line and terminal posts, detail in plans does not give sizes of the framework nor does detail UFC 701 or 702	Please refer to the last note on sheet 53 for minimum post diameter size and max spacing. Footing diameter shall be 4 times post diameter