

## JOHNSON COUNTY, TEXAS

US 67, etc.

CSJ 0902-50-131, etc.

Q & A

July 1, 2020

---

Q1) Sheet 4 & 5 shows a Class B concrete for the mow strip & Class A for the foundation, can we pour the post foundations in conjunction with the mow strip if we use Class A concrete for everything?

A1) Yes, they can be poured simultaneously, but all has to be Class A concrete.

Q2) Same Sheet 4 & 5 show reinforced mow strip, can we use fiber reinforced concrete or does the reinforcement need to be either wire mesh or rebar?

A2) Spec book says wire mesh/rebar only.

Q3) Are shoulder closures restricted to the same time limits shown on Sheet 5 for lane closures?

A3) No.

Q4) Are side road signs required on this project?

A4) Yes, see BC(2)-14 sheet (plan sheet # 13)

Q5) How is the CY quantity calculated for the mowstrip pay item? Does it include or exclude the concrete posts?

A5) The CY quantity is calculated by the volumetric formula of length x width x thickness of the mow strip (this includes the concrete needed for the terminal sections as well). This does not include the concrete posts. Payment for concrete posts is subsidiary to Item 543 (see spec book).

Q6) How will the CY quantity be measured and paid? Will it be measured area times plan thickness?

A6) By the length of mowstrip installed, times the width mentioned in the plans. Yes, it will be measured area times plan thickness.