

PARKER COUNTY

FM 730

CSJ: 1601-01-034

May 30, 2019

Peachtree Construction, Ltd

Q1) The general notes for item 347 call for Trackless Tack QS-1HH (SP 300-007). That specification is not in the proposal. I believe that is Blackledge's old spec. They now call it NTSS-1HM. Is this the material specified and will other trackless tack materials will be allowed?

A1) No, avoid this note.

Q2) Item 134 specifies Type A backfill. There are no special notes to specify the requirements for this material. What material is required?

A2) Rap material can be used, see typical section Edge Detail, sheet 3.

Q3) Just confirming that a spray paver is not required for this paving. Correct?

A3) According to process, it is recommended.

Q4) Since there is no RAP being generated from this project, does TXDOT have an acceptable stockpile of RAP that can be used by the contractor and if so where is the RAP located? If not, what other material would be approved for use?

A4) Yes! TxDOT does have a RAP stockpile that can be used. It is located at SH 199 and LP 344 in Azle.

Q5) Regarding your answer to the use of Spray Paver, can you provide location of information referred to as "process"? I do not see the requirement under the specifications for item 347 and do not see a bid item for the membrane as usually associated with a spray paver requirement.

A5) You are correct, this process does not include a membrane so Spray Paver is not required.

Barricades Unlimited

Q1) On sheet 13, note #3 "Stripe the areas that were overlayed using TY II paint as required"

Is this to reference all work zone pavement markings non-removable to be done in paint?

A1) Note #3 on the Construction Sequence sheet 13, is referencing to use TY II Paint, Item 662, Work Zone Pavement Markings.

Jagoe-Public Company

Q1) Will TXDOT waive the LA Abrasion for the TOM designs? Without this requirement waived we are unable to find any SAC A aggregates reasonably close to meet specification.

A1) If the test history of the same aggregate source has been passing then it can be discussed to waive.

Q2) Given the answered question on the Trackless Tack, what will be the spec on required?

A2) The note about Trackless Tack was not meant to be in the plans. Please avoid this note.

Q3) I see the standard sheets for Tabs are included in the plans. Will a bid item for temporary tabs be added?

A3) Item 662, Work Zone Pavement Markings are set up in the plans. Bid as is.