

I-10 (From Ferry Rd to BS 146E)
County: HARRIS
Project ID: C 0389-13-039
CSJ 0389-13-039

Pre-Bid Question

1. Will TXDOT perform the project management and inspection for this project or will it be a consultant for this project?

TXDOT will Manage the Project. TXDOT will perform Project Management and Inspection of this Project.

2. Can you provide the time determination schedule developed for this project?

The Time Determination Schedule can be downloaded on the FTP Site.

3. Have all utilities been relocated out of conflict with the proposed work areas?

This project does not have utility relocation, they are all clear except in the areas of noise wall construction. There is overhead powerline running almost parallel behind the proposed Noise wall. Contractor is required to coordinate with Centerpoint to de-energize (as necessary for safety reasons) during construction.

4. Does the excavation Roadway item include the existing surfacing?

There is no existing roadway where excavation will take place. It is for the wide grassy median.

5. Please provide the cross sections of CAD files for this project if available.

Cross-sections in PDF format can be downloaded on the FTP Site.