

Pre-bid Questions and Answers

CSJ # 2523-02-025

DATE	QUESTION/REQUEST	RESPONSE	RESPONSE DATE
2/22/2021	Since there is not an embankment item and subgrade widening item does not cover embankment, Does the calculated excavation cover the embankment needs ?	As per our summary of roadway quantities, there is sufficient excavation material to cover embankment needs.	3/3/2021
2/25/2021	Can you help me with item 662/Are we using paint for this item.	Refer to plan sheet #52 and bid accordingly.	3/3/2021
2/26/2021	Item 310 Prime Coat states MC-30 or PCE can be used on the flex base. MC-30 is in the bid item. Please confirm PCE can also be used as prime coat on the flex base.	Yes, PCE is allowed for prime coat on the flex base. Please bid accordingly.	3/3/2021
2/26/2021	According to the TCP on sheet 52, Phase II of the project will consist of seal coat and final surface. Before this can be done the existing road will be milled 1.5". Is it TXDOT's intent to leave a 1.5" drop off from the widening performed before the final surface.	Yes, there will be a 1.5" dropoff from the surface of the unmilled, existing roadway and the top of the 1.5" level-up. The level-up is to be flush with the milled surface of the existing roadway.	3/3/2021

