

Project No.:  
CSJ: 0018-05-104  
Hwy: IH 35  
County: Webb

### **Pre-bid Questions Log**

Question 1: Sheet No. 9, Rates of Application, shows a rate of 0.2 GAL / SY for Bonding Course at all six (6) locations. Sheet No 10E, General Notes, Item 3084, Bonding Course, shows that for an application rate of 0.20 GAL / SY, a Spray Applied Underseal Membrane should be used. Special Specification 3002, Equipment, describes that a Spray Paver equipped with a membrane Storage Tank and Distribution System must be used to install the Bonding Course (Spray Applied Underseal Membrane).

Is this the correct interpretation of the Plans and Special Specifications as they apply to this project?

Use of a Spray Paver will require use of “end dump” trucks instead of “belly dump” trucks, which is the common haul type unit in the Laredo Area.

Due to the small number of “end dump” trucks in the Laredo Area, which will decrease the daily production to the Spray Paver, can an alternate form of Underseal Course be provided?

Plan set specs out ITEM 3084 as per general notes. We are describing 3 types as options with different rates of application. The estimate for this item is for estimation purposes at a rate of 0.20 gal/SY as per rate of application sheet on plan set. Contractor can use the option of their choice as per the general note.

Please let us know if you have any questions don't hesitate to let us know.