

1. How far can the contractor close the lane of traffic to work on the barrier? **2 miles**
2. Will the contractor need to close the inside lane for both east and west bound traffic? **A lane closure shall be required on the near side and a shoulder closure on the far side.**
3. One temp Q-detect system is required: does “one” system include just one lane of traffic (ex. Westbound) or two lanes of traffic (both westbound and eastbound)? **The Q-detect system is for a single lane adjacent to the lane closure. It will just be used on the lane closure side.**
4. The plans call for a lane closure on both the near side and the far side. **Please bid per plans.**