

0101-04-128 US 181, ETC. Prebid Questions and Responses

CSJ	Question Number	Date Received	Question	Response
0101-04-128	1	2/22/2022	<p>Had a few questions on your San Patricio County cable barrier project STP 2022 (417) HES control 0101-04-128</p> <ol style="list-style-type: none"> Can we pour the post foundations at the same time as the mow strip? Sheet 9 shows asphalt board placed around perimeter of drill shafts – would this still need to be done if we are allowed pour the foundations with the mow strip? Sheet 9 gives us the option to use conventional reinforcement or fibers – wanted to confirm if we use fibers if we still need to set the expansion joints with dowels on 80 LF spacing? Wanted to confirm what Item 134 backfill item is for. Is it to backfill mow strip or fill in area between the existing shoulder to the new mow strip? Sheet 8 note 3 under suggested sequence of work – will we be limited to 1 mile lane closures? Follow up to Question 5 – does this mean we need to have mow strip poured before starting the next 1 mile section? 	<ol style="list-style-type: none"> Bid as shown. Bid as shown. Yes; expansion joints with dowels shall be installed per plans and applicable details. It is intended for mow strip leveling. Yes; Bid as shown. No; it means you cannot have a single lane closure longer than 1 mile.
0101-04-128	2	2/22/2022	<p>On the San Patricio County job I forgot to ask about delay start on time charges for material fabrication. See attached quote from one of our suppliers, I have not seen other quotes yet. I would hope they can get something earlier but FYI there were 3 cable manufacturers and now there is 1.</p>	<p>If the cable barrier installation becomes a critical item of work, a time extension/suspension request may be considered.</p>
0101-04-128	3	2/28/2022	<p>The manufacturer and Standards allow for the mowstrip to be poured simultaneously with the post foundations. Will the Department allow the mowstrip to be poured simultaneously for this project or will an isolation joint with asphaltic expansion joint be required?</p>	<p>Bid as shown.</p>