

CSJ 0086-02-030

Hwy: SH 359

County: Webb

Pre-bid Questions Log

- Question 1: Regarding the Webb SH 359 that bids June 3rd. Can the existing base material be stock pile and tested for use as item 247-6225.?

No, we want new material for the project as it states on the plans.

- Question 1: Regarding the Webb SH 359 that bids June 3rd. Can you please provide the Cross Sections, Time Determination Schedule, and any Geotech or pavement data/core reports that may be available?

Attached are the requested information.

- Question 3: The quantities called out do not match the quantities of what is on the summary of small signs. Also signs 10 and 15 do not have dimensions.

Discrepancy on quantities is noted as it relates to small signs.

Sign 10-54"x30"

Sign 15-42"x30"

- Question 4: On the above referenced project, the crash cushion bid item is for (L) units but the CCS shows (S). Can you please clarify?

Discrepancy on item is noted, bid item as it is described.

- Question 5: Is there the possibility to substitute Item 206-6002 Lime (Hydrated Lime Slurry) for Ty C Quick Lime Slurry?

Bid as it states on the project plans.

- Question 6: Is it your intent to undercut the sub-grade and replace that 6" of subgrade with a Type A embankment prior to stabilizing? I noticed the CY quantities for the Type A Embankment match the quantity of the stabilized subgrade at a depth of 6". If this is correct, do your Excavation quantities reflect the excavation being done to the bottom of sub-grade in lieu of top of subgrade as is typically done?

Yes, subgrade material proposed is new and excavation quantities has been accounted.

Question 7: Will the Triaxial and wetball test be waived for the TY E (GR 1-2) Flexbase, before the material is cement treated? No

- Question 8: The bid item is a type A material for embankment, will the excavation material from each project be utilized before bringing in any new material? Type D would allow this and should also allow for more competitive bids with an overall lower cost to the state.

bid item as it is described

- Question 9: The cement treat bid item is dry placement. On the rates of application on sheet 10 is shows slurry. Can you please clarify?

We specified slurry on Sheet 10 Typical Sections