

PROSPECTIVE BIDDER'S INQUIRIES

CSJ: 0176-05-199

Bid Opening Date: January 2023

No.	QUESTION	TxDOT AREA OFFICE RECEIVED QUESTION FROM BIDDER	RESPONSE
		DATE	
1	<p>This project letting January 5 has item 3002 Spray Applied Underseal Membrane vs Item 3085 Underseal Course 3085 is what your other projects have (59 and 190) Item 3002 requires a spray paver of which only a few contractors have. Item 3085 allows TXDOT approved Trail products for underseal to be hot applied with a Distributor Truck</p> <p>The plans and Proposal is not posted yet. Can you tell me if that is what Txdot wanted was the Spray Paver to be used because it limits the bidders available to bid.</p>	12/13/2022	See addendum
2	<p>Where is the 11,400 SY of 0 - 2 inch Milling ? Is it for end Tapers ?</p> <p>Do not find any detail plan sheet or direction on this</p>	12/19/2022	“The intent of the 0-2” milling is for tapers at the beginning and end of the project, as well as, bridge approach/departure to provide a smooth transition.”
3	<p>In regards to the above mentioned project, is bid item WK ZN PAV MRK SHT TERM RMV (W)(4"), referring to prefabricated stick down tape or flexible-reflective tabs?</p>	12/28/2022	No, the intent is to use removable work zone tape.
4			
5			