Corpus Christi Area Office — Questions — Response

Date Received	Date Updated	Contractor	TXDOT
7/7/2021	7/30/2021	There is a sign on sheet 15, 74+22 PROHIBITED CELL PHONE USE WHILE OPERATING A MOTOR VEHICLE. There is not a nomenclature or dimensions for this sign. Is this sign needed for this project? or a removal or relocate?	The existing sign at STA 74+22 will need to be removed and relocated with a new post to be paid under Item 644-6033 as listed on sheet 15.
7/8/2021		Typical Section on Sheet 5 and 5A does not indicate what the subgrade widening width is. This is something normally shown and necessary information. Please provide.	Sheets 5 and 5A show the subgrade widening limits in the top portion of the dimensions on each typical section. 34' on sheet 5 and 54' on sheet 5A.
7/8/2021		From calculations, the Flexbase quantity does not appear to include the 1' wedge taper shown on "Detail A" on sheets 5 and 5A. This is normally included in the plan quantity volume. Can this quantity be added to the bid quantity since it is volume (CY). It should not be subsidiary.	See addendum 1.
7/8/2021		Backfill details for all 3 roads indicates 5.5 CY/Sta/Side. How could they all be the same? This seems way too high for the overlay only roads. Please review.	See addendum 1.
7/8/2021		The driveway details and typical sections are different for FM 2292 and the other 2 roads. Seems like there should be a Type 1 Asphalt Driveway and a Type 2 Asphalt Driveway pay items. Please consider.	See addendum 1.
7/8/2021		On plan sheet 119, there is no box checked as far as if TxDot will pay the flagging invoices or if the contractor will be reimbursed for it. Please indicate.	See addendum 1.
7/8/2021		Summary sheets show only 1 culvert to be cleaned per sheet 10, however the plan quantity for this item is 19 EACH. Where are the other 18 EACH? Are they the culverts on the culvert layouts on plan sheets 72-78?	See addendum 1.
7/8/2021		Plan sheet 53 indicates 0-3" milling and 3" milling. However there is only a pay item for 0-2" milling. Shouldn't the pay item # be changed?	See addendum 1.
7/8/2021		There are not pay items for SET removal, however from the culvert layouts and jobsite observations, there are existing SET's and/or wingwalls to remove. Will these be added as removal pay items?	See addendum 1.
7/8/2021		SETB-CD was not included in the plan set but should be. How are we to achieve the 2' embedment for bars D if there is no 2' breakback and pourback?	See addendum 1.
7/12/2021		The reworked base on sheet 5A widened out to 34' wide would only leave 4.5" of the original 7" of material. If we are to also place 8" of flexible base material on both sides of this 4.5" of material, do we need to cut down an additional 3.5" so that the top of the 8" flexbase and the 4.5" of reworked base are at the same elevation since it all gets cement treated at the same time?	Yes, that is correct.
7/15/2021		There is no proposed typical section from Sta. 14+84 to 20+27 on FM 2292, however there are new improvements in this area per the chart on sheet 8. Please provide this typical section.	Reference details and callouts on sheet 50 ROADWAY PLAN SHEETS (FM2292).
7/22/2021		For bid item identified 100 6002 Preparing ROW, the item identifies 67 stations. Are we only required to prepare the right of way for FM 2292?	Yes
7/22/2021		Can you provide a Time Determination Schedule for this project?	This can be found on the FTP site.
7/22/2021		Can you provide a Geotechnical Report for this project?	There is not one.
7/22/2021		Can you provide Roadway plan sheets for all 3 sites?	The plans do not include roadway plan sheets for construction purposes but a design file can be provided after the awarding of the contract.
7/22/2021		Please identify all items for Biditem 480 6001 Clean Existing Culverts.	Reference addendum 1 for locations requiring culvert cleaning.
7/22/2021		Will Tree and Brush removal only occur as identified on Plan Sheet # 24?	Yes in accordance with standard TRB-15(1) & TRB-15(2).
7/22/2021		Will FM 665 require any tree/brush removal?	No.